



भारत सरकार  
Government of India  
विद्युत मंत्रालय  
Ministry of Power  
केन्द्रीय विद्युत प्राधिकरण  
Central Electricity Authority  
नवीकरणीय ऊर्जा परियोजना प्रबोधन प्रभाग  
Renewable Energy Project Monitoring Division

सं. सीईए/आरपीएम/6/3/2020/

दिनांक: 21/08/2020

**Sub: Plant wise details of Under Construction Renewable Energy projects and status of associated transmission Network-Reg.**

Government of India has set the target of achieving 175 GW of Renewable energy Installed Capacity by 2022. By the end of July 2020 88.04 GW Installed capacity has been successfully commissioned. To achieve target of 175 GW there is a continuous need of monitoring upcoming Renewable Energy Projects.

In this direction, based on the information collected from SECI, MNRE and RE developers, plant wise detailed report of Under Construction Renewable Energy projects (SECI) and status of associated transmission Network is attached herewith. This is provisional report, as information about project being constructed in state sector is not available. The purpose is to make available all related information about renewable projects like physical location, targets for completion, project status, buyers and associated transmission system at one place. All the stockholders are requested to verify the information and intimate any suggestion/correction/ updation at email- [ce-rpmcea@cea.nic.in](mailto:ce-rpmcea@cea.nic.in).

Further, state agencies and RE developers are requested to furnish the details of other RE projects so that a comprehensive report of All India RE projects can be prepared.

(विजय मेंघाणी)/ (Vijay Menghani),

मुख्य अभियंता (आरपीएम) / Chief Engineer (RPM).

**All Stakeholders**



भारत सरकार  
Government of India  
विद्युत मंत्रालय  
Ministry of Power  
केन्द्रीय विद्युत प्राधिकरण  
Central Electricity Authority



Report of under construction Renewable Energy Projects



## Table of Contents

S.No	Title	Page No
<b>A. Solar Power Projects</b>		
1.	Summary	2
2.	Physical Attributes	3
3.	Physical Progress	10
4.	Commercial Details	17
5.	LTA Connectivity	22
6.	Others	27
<b>B. Wind Power Projects</b>		
1.	Summary	39
2.	Physical Attributes	40
3.	Physical Progress	44
4.	Commercial Details	48
5.	LTA Connectivity	52
6.	Others	57
<b>C. Details of Associated Transmission Projects</b>		
1.	Transmission system-Wind power Projects	64
2.	Transmission System-Solar Power Projects	66

# Details of Underconstruction Solar Power Projects

**Central Electricity Authority / केन्द्रीय विद्युत प्राधिकरण**  
**Renewable Energy Project Monitoring Division/नवीकरणीय ऊर्जा परियोजना प्रबोधन प्रभाग**



Summary of Underconstruction Solar Power Projects (SECI)				
S.No	Scheme	Total Capacity Tendered (MW)	Total Capacity Awarded (MW)	Under Construction Capacity (MW)
1	2000 MW ISTS Connected Solar PV Projects (ISTS-I)	2000.00	2000.00	2000.00
2	3000 MW ISTS Connected Solar PV Projects (ISTS-II)	3000.00	600.00	600.00
3	1200 MW ISTS Connected Projects (ISTS-III)	1200.00	1200.00	1200.00
4	1200 MW ISTS Connected Projects (ISTS-IV)	1200.00	1150.00	1150.00
5	1200 MW ISTS Connected Projects (ISTS-V)	1200.00	480.00	480.00
6	1200 MW ISTS Connected Projects (ISTS-VI)	1200.00	900.00	900.00
7	1200 MW ISTS Connected Projects (ISTS-VIII)	1200.00	1200.00	1200.00
8	2000 MW ISTS Connected Projects (ISTS-IX)	2000.00	2000.00	2000.00
9	750 MW Rajasthan (Tranche-I)	750.00	750.00	750.00
10	750 MW Rajasthan (Tranche-II)	750.00	680.00	610.00
11	150 MW Grid Connected Floating Solar PV Plants	150.00	150.00	150.00
12	750 MW Kadapa Solar Park (5000 MW VGF Scheme)	750.00	750.00	750.00
13	CPSU Scheme (Tranche-I, 2000 MW)	2000.00	922.00	922.00
14	CPSU Scheme (Tranche-II, 1500 MW)	1500.00	1104.00	1104.00
	<b>Total</b>	<b>18900.00</b>	<b>13886.00</b>	<b>13816.00</b>

Status of Underconstruction Solar Power Projects						
Physical attributes						
S-NO	SPV/ Parent/ Holding Company (Name of Project Company/ SPD)	Capacity (MW)	Type	Bidding Scheme	State	Project Location
1	Mahindra Renewables Private Limited	250.00	Solar	2000 MW ISTS Connected Solar PV Projects (ISTS-I)	Rajasthan	Vill-Bhiv Ji ka Gaon, Tehsil-Bap, Dist.-Jodhpur
2	Kilaj Solar (Maharashtra) Pvt. Ltd	50.00	Solar	2000 MW ISTS Connected Solar PV Projects (ISTS-I)	Rajasthan	Vill:, Nure Ki Bhurj/Sihra, Dist: Jodhpur
3	ACME Raisar Solar Energy Private Limited	300.00	Solar	2000 MW ISTS Connected Solar PV Projects (ISTS-I)	Rajasthan	Village-Sanwara, Tehsil-Pokhran, Dist.-Jaisalmer, Rajasthan
4	ACME Phalodi Solar Energy Private Limited	300.00	Solar	2000 MW ISTS Connected Solar PV Projects (ISTS-I)	Rajasthan	Village-Sanwara, Tehsil-Pokhran, Dist.-Jaisalmer, Rajasthan
5	Azure Power Forty Three Private Limited	300.00	Solar	2000 MW ISTS Connected Solar PV Projects (ISTS-I)	Rajasthan	Village Jagdev wala and Daudsar, Tehsil Bikaner, District Bikaner
6	Azure Power Forty Three Private Limited	300.00	Solar	2000 MW ISTS Connected Solar PV Projects (ISTS-I)	Rajasthan	Village Jagdev wala and Daudsar, Tehsil Bikaner, District Bikaner
7	Clean Solar Power (Jodhpur) Pvt. Ltd	250.00	Solar	2000 MW ISTS Connected Solar PV Projects (ISTS-I)	Rajasthan	Vill-Noore Bhurj, Tehsil-Bap-Dist.-Jodhpur
8	Arina Solar Private Limited	250.00	Solar	2000 MW ISTS Connected Solar PV Projects (ISTS-I)	Tamil Nadu	Vill-Ettayapuram, Dist.-Thoothukudi, Tamilnadu
9	ACME Deoghar Solar Power Pvt. Ltd.	300.00	Solar	3000 MW ISTS Connected Solar PV Projects (ISTS-II)	Rajasthan	Village-Sanwara, Tehsil-Pokhran, Dist.-Jaisalmer, Rajasthan

Status of Underconstruction Solar Power Projects						
Physical attributes						
S-NO	SPV/ Parent/ Holding Company (Name of Project Company/ SPD)	Capacity (MW)	Type	Bidding Scheme	State	Project Location
10	ACME Dhaulpur Powertech Pvt. Ltd.	300.00	Solar	3000 MW ISTS Connected Solar PV Projects (ISTS-II)	Rajasthan	Village-Sanwara, Tehsil- Pokhran, Dist.-Jaisalmer, Rajasthan
11	SBSR Power Cleantech Eleven Pvt. Ltd.	300.00	Solar	1200 MW ISTS Connected Projects (ISTS-III)	Rajasthan	Vill: Lalsar & Hapasara, Tehsil: Bikaner, Dist: Bikaner, State Rajasthan
12	ReNew Sun Waves Pvt. Ltd.	300.00	Solar	1200 MW ISTS Connected Projects (ISTS-III)	Rajasthan	Vill: Mandhopura, Tehsil: Fatehgarh, Dist: Jaisalmer, State Rajasthan
13	Eden Renewable Cite Pvt. Ltd.	300.00	Solar	1200 MW ISTS Connected Projects (ISTS-III)	Rajasthan	Vill: Sanawara/Sunawara, Tehsil: Pokhran, Dist: Jaisalmer, State Rajasthan
14	Azure Power Forty One Pvt. Ltd.	300.00	Solar	1200 MW ISTS Connected Projects (ISTS-III)	Rajasthan	Vill: Noore Ki Bhurj, Tehsil: Bap, Dist:Jodhpur Rajasthan
15	Ayana Renewable Power One Pvt. Ltd.	300.00	Solar	1200 MW ISTS Connected Projects (ISTS-IV)	Rajasthan	Vill: Khichiya, Bikaner Dist., Rajasthan
16	Renew Solar Energy (Jharkhand Three) Pvt. Ltd.	300.00	Solar	1200 MW ISTS Connected Projects (ISTS-IV)	Rajasthan	Vil: Mandhopura, Tehsil: Fatehgarh, Dist Jaisalmer, Rajasthan
17	Azure Power Maple Pvt. Ltd.	300.00	Solar	1200 MW ISTS Connected Projects (ISTS-IV)	Rajasthan	Vill: Sonanda, Shekhar, Bandhari & Kesarapura Teshsil: Bap, Dist. Jodhpur, Rajasthan
18	Mega SuryaUrja Pvt. Ltd.	250.00	Solar	1200 MW ISTS Connected Projects (ISTS-IV)	Rajasthan	Jodhpur Dist., Rajasthan



Status of Underconstruction Solar Power Projects						
Physical attributes						
S-NO	SPV/ Parent/ Holding Company (Name of Project Company/ SPD)	Capacity (MW)	Type	Bidding Scheme	State	Project Location
19	GRT Jewellers (India) Pvt. Ltd.	150.00	Solar	1200 MW ISTS Connected Projects (ISTS-V)	Tamil Nadu	Taluka: Ettayapuram, Kayathar, District: Thoothukkudi, Tamil Nadu
20	SBE Renewables Sixteen Pvt. Ltd.	150.00	Solar	1200 MW ISTS Connected Projects (ISTS-V)	Rajasthan	Village: Ugraas, Nagnechi nagar and Dadhu, Tehsil: Phalodi, District: Jodhpur, State: Rajasthan
21	SBE Renewables Sixteen Pvt. Ltd.	180.00	Solar	1200 MW ISTS Connected Projects (ISTS-V)	Rajasthan	Village: Lakhasar, Tehsil: Pokhran, District: Jaisalmer, State: Rajasthan
22	Avaada Sustainable RJProject Private Limited	300.00	Solar	1200 MW ISTS Connected Projects (ISTS-VI)	Rajasthan	Village: Noorsar, Tehsil: Bikaner in Bikaner, Rajasthan
23	Masaya Solar Energy Private Limited	300.00	Solar	1200 MW ISTS Connected Projects (ISTS-VI)	Madhya Pradesh	Khandwa, Madhya Pradesh
24	ReNew Solar Urja Private Limited	300.00	Solar	1200 MW ISTS Connected Projects (ISTS-VI)	Rajasthan	Village Mandhopura, Tehsil Fatehgarh, District Jaisalmer, State Rajasthan
25	SBE Renewables Fifteen Pvt. Ltd.	300.00	Solar	1200 MW ISTS Connected Projects (ISTS-VIII)	Rajasthan	Vill: Mandali, Tehsil: Bap, Dist: Jodhpur, Rajasthan
26	SBE Renewables Fifteen Pvt. Ltd.	300.00	Solar	1200 MW ISTS Connected Projects (ISTS-VIII)	Rajasthan	Vill: Badi Sid, Tehsil:Bap, Dist: Jpdhpur, Rajasthan
27	AMP Energy Green Pvt. Ltd.	100.00	Solar	1200 MW ISTS Connected Projects (ISTS-VIII)	Rajasthan	Vill: Ekalpar, Tehsil: Sam, Dist: Jaisalmer, Rajasthan

Status of Underconstruction Solar Power Projects						
Physical attributes						
S-NO	SPV/ Parent/ Holding Company (Name of Project Company/ SPD)	Capacity (MW)	Type	Bidding Scheme	State	Project Location
28	Eden Renewable Alma Pvt. Ltd.	300.00	Solar	1200 MW ISTS Connected Projects (ISTS-VIII)	Rajasthan	Kansingh ki Sir (Sid), Tehsil: Bap, Dist: Jodhpur, Rajasthan
29	ReNew Solar Power Pvt. Ltd.	200.00	Solar	1200 MW ISTS Connected Projects (ISTS-VIII)	Rajasthan	Vill: Mandhopura, Tehsil: Fatehgarh, Dist: Jaisalmer, State Rajasthan
30	AMP Energy Green Pvt. Ltd.	100.00	Solar	2000 MW ISTS Connected Projects (ISTS-IX)	Rajasthan	Village: Badi Seed & Ranjeet Nagar, Tehsil: Bap, Distt: Jodhpur State: Rajasthan
31	Avikiran Surya India Pvt. Ltd.	300.00	Solar	2000 MW ISTS Connected Projects (ISTS-IX)	Rajasthan	Vill: Dholera 1, Jamsar, Dist: Bikaner, Rajasthan
32	Ayana Renewable Power Pvt Ltd	300.00	Solar	2000 MW ISTS Connected Projects (ISTS-IX)	Rajasthan	Bikaner District, Rajasthan
33	Eden Renewable Bercy Pvt. Ltd.	300.00	Solar	2000 MW ISTS Connected Projects (ISTS-IX)	Rajasthan	Vill: Pusar/Pushad, Tehsil: Sheo, Barmer, Rajasthan
34	IB Vogt Singapore Pte Ltd	300.00	Solar	2000 MW ISTS Connected Projects (ISTS-IX)	Rajasthan	Jaisalmer (near villages Neemba, Deora), Tehsil: Fatehgarh, Distt: Jaisalmer, State: Rajasthan
35	ReNew Solar Power Pvt. Ltd.	300.00	Solar	2000 MW ISTS Connected Projects (ISTS-IX)	Rajasthan	Village - Neebma, Tehsil - Fatehgarh, Dist. - Jaisalmer, State - Rajasthan
36	ReNew Solar Power Pvt. Ltd.	100.00	Solar	2000 MW ISTS Connected Projects (ISTS-IX)	Rajasthan	Village - Neebma, Tehsil - Fatehgarh, Dist. - Jaisalmer, State - Rajasthan

Status of Underconstruction Solar Power Projects						
Physical attributes						
S-NO	SPV/ Parent/ Holding Company (Name of Project Company/ SPD)	Capacity (MW)	Type	Bidding Scheme	State	Project Location
37	Solarpack Corporacion Technologica S.A	300.00	Solar	2000 MW ISTS Connected Projects (ISTS-IX)	Rajasthan	Vill: Bari Seer, Tehsil: Baap, Dist: Jodhpur, Rajasthan
38	ACME Aklera Power Technology Pvt. Ltd	250.00	Solar	750 MW Rajasthan (Tranche-I)	Rajasthan	Vill: Bhainsara, Tehsil: Bhaniyana, Dist: Jaisalmer, State Rajasthan
39	Fortum Solar Plus Pvt. Ltd.	250.00	Solar	750 MW Rajasthan (Tranche-I)	Rajasthan	Vill: Bainsada , Tehsil: Pokhran, Dist: Jaisalmer, State Rajasthan
40	ReNew Solar Energy (Jharkhand Five) Pvt. Ltd	110.00	Solar	750 MW Rajasthan (Tranche-I)	Rajasthan	Vill: Bhainsara, Tehsil: Fatehgarh, Dist: Jaisalmer, State Rajasthan
41	Sitara Solar Energy Pvt. Ltd.	100.00	Solar	750 MW Rajasthan (Tranche-I)	Rajasthan	Vill: Kanasar, Tehsil: Bap, Dist: Jodhpur, State Rajasthan
42	Palimarwar Solar House Pvt. Ltd.	20.00	Solar	750 MW Rajasthan (Tranche-I)	Rajasthan	Vill: Hariyasar, Tehsil: Pokhran, Dist: Jaisalmer, State Rajasthan
43	Palimarwar Solar House Pvt. Ltd.	20.00	Solar	750 MW Rajasthan (Tranche-I)	Rajasthan	Vill: Hariyasar, Tehsil: Pokhran, Dist: Jaisalmer, State Rajasthan
44	NTPC Limited	160.00	Solar	750 MW Rajasthan (Tranche-II)	Rajasthan	Vill: Jetsar, Dist. Sri Ganga Nagar, Rajasthan
45	-	200.00	Solar	750 MW Rajasthan (Tranche-II)	Rajasthan	Bikaner Dist. Rajasthan

Status of Underconstruction Solar Power Projects						
Physical attributes						
S-NO	SPV/ Parent/ Holding Company (Name of Project Company/ SPD)	Capacity (MW)	Type	Bidding Scheme	State	Project Location
46	Clean Solar Power (BHAINSADA) Pvt. Ltd.	250.00	Solar	750 MW Rajasthan (Tranche-II)	Rajasthan	Vill: Bhainsada, Amarsar/Balwantgarh, Tehsil: Bhaniyana, Dist: Jaisalmer, Rajasthan
47	Auxo Sunlight Pvt. Ltd.	50.00	Solar	150 MW Grid Connected Floating Solar PV Plants	Uttar Pradesh	Rihand Dam, Sonbhadra Dist. UP
48	ReNew Sun Power Pvt. Ltd.	50.00	Solar	150 MW Grid Connected Floating Solar PV Plants	Uttar Pradesh	Rihand Dam, Sonbhadra Dist. UP
49	Rihan Floating Solar Pvt. Ltd.	50.00	Solar	150 MW Grid Connected Floating Solar PV Plants	Uttar Pradesh	Rihand Dam, Sonbhadra Dist. UP
50	SB Energy Seven Pvt Ltd.	250.00	Solar	750 MW Kadapa Solar Park (5000 MW VGF Scheme)	Andhra Pradesh	Kadapa Solar Park
51	Sprng Soura Kiran Vidyut Pvt Ltd.	250.00	Solar	750 MW Kadapa Solar Park (5000 MW VGF Scheme)	Andhra Pradesh	Kadapa Solar Park
52	Ayana Renewable Power Pvt. Ltd.	250.00	Solar	750 MW Kadapa Solar Park (5000 MW VGF Scheme)	Andhra Pradesh	Kadapa Solar Park
53	NTPC Limited	769.00	Solar	CPSU Scheme (Tranche-I, 2000 MW)		Any where in India
54	NHDC LTD	25.00	Solar	CPSU Scheme (Tranche-I, 2000 MW)	Madhya Pradesh	Madhya pradesh

Status of Underconstruction Solar Power Projects						
Physical attributes						
S-NO	SPV/ Parent/ Holding Company (Name of Project Company/ SPD)	Capacity (MW)	Type	Bidding Scheme	State	Project Location
55	The singareni Collieries Company limited	90.00	Solar	CPSU Scheme (Tranche-I, 2000 MW)		Various of Areas of SCCL
56	Assam power Distribution Company Limited	30.00	Solar	CPSU Scheme (Tranche-I, 2000 MW)	Assam	Lower Assam zone, 2. Central Assam Zone,3 cachar,karimganj, Hailakandi Assam
57	Delhi Metro Rail Corporation Limited	3.00	Solar	CPSU Scheme (Tranche-I, 2000 MW)	Delhi	Metro Station Depots etc.of DMRC, Delhi
58	Nalanda University	5.00	Solar	CPSU Scheme (Tranche-I, 2000 MW)	Bihar	Nalanda University, Rajgir
59	NTPC Limited	923.00	Solar	CPSU Scheme (Tranche-II, 1500 MW)		Any where in India
60	The Singareni Collieries Company Limited	81.00	Solar	CPSU Scheme (Tranche-II, 1500 MW)		Various of Areas of SCCL
61	Indore Municipal Corporation	100.00	Solar	CPSU Scheme (Tranche-II, 1500 MW)	Madhya Pradesh	Yaswnath Sagar Dam Reservoir,Hatod Village, Indore District,madhya pradesh

Status of Underconstruction Solar Power Projects									
Physical Progress									
S-NO	SPV/ Parent/ Holding Company (Name of Project Company/ SPD)	Bidding Scheme	Original Scheduled Commissioning Date	Revised Scheduled Commissioning Date	Scheduled/Extended FC Date	Financial Closure	Land Acquisition	Plant material order	Plant Erection status
1	Mahindra Renewables Private Limited	2000 MW ISTS Connected Solar PV Projects (ISTS-I)	25-Oct-20	31-Jan-21	25-May-19	Achieved	completed	completed	Under Progress
2	Kilaj Solar (Maharashtra) Pvt. Ltd	2000 MW ISTS Connected Solar PV Projects (ISTS-I)	25-Oct-20	25-Jul-20	25-May-19	Achieved			
3	ACME Raisar Solar Energy Private Limited	2000 MW ISTS Connected Solar PV Projects (ISTS-I)	25-Oct-20	24-Dec-21	25-May-19	Achieved			
4	ACME Phalodi Solar Energy Private Limited	2000 MW ISTS Connected Solar PV Projects (ISTS-I)	25-Oct-20	24-Dec-21	25-May-19	Achieved			
5	Azure Power Forty Three Private Limited	2000 MW ISTS Connected Solar PV Projects (ISTS-I)	25-Oct-20	31-Jan-21	25-May-19	Achieved			
6	Azure Power Forty Three Private Limited	2000 MW ISTS Connected Solar PV Projects (ISTS-I)	25-Oct-20	31-Jan-21	25-May-19	Achieved			
7	Clean Solar Power (Jodhpur) Pvt. Ltd	2000 MW ISTS Connected Solar PV Projects (ISTS-I)	25-Oct-20	31-Jan-21	25-May-19	Achieved			
8	Arina Solar Private Limited	2000 MW ISTS Connected Solar PV Projects (ISTS-I)	25-Oct-20	31-Jan-21	25-May-19	Achieved			
9	ACME Deoghar Solar Power Pvt. Ltd.	3000 MW ISTS Connected Solar PV Projects (ISTS-II)	8-Nov-20	07-Jan-22	06-Jan-21				

Status of Underconstruction Solar Power Projects									
Physical Progress									
S-NO	SPV/ Parent/ Holding Company (Name of Project Company/ SPD)	Bidding Scheme	Original Scheduled Commissioning Date	Revised Scheduled Commissioning Date	Scheduled/Extended FC Date	Financial Closure	Land Acquisition	Plant material order	Plant Erection status
10	ACME Dhaulpur Powertech Pvt. Ltd.	3000 MW ISTS Connected Solar PV Projects (ISTS-II)	8-Nov-20	07-Jan-22	06-Jan-21				
11	SBSR Power Cleantech Eleven Pvt. Ltd.	1200 MW ISTS Connected Projects (ISTS-III)	3-Dec-20	11-Apr-21	09-Oct-20	Under Progress	Under Progress	Under Progress	Under Progress
12	ReNew Sun Waves Pvt. Ltd.	1200 MW ISTS Connected Projects (ISTS-III)	3-Dec-20	28-Mar-21	26-Sep-20				
13	Eden Renewable Cite Pvt. Ltd.	1200 MW ISTS Connected Projects (ISTS-III)	3-Dec-20	01-Apr-21	30-Sep-20				
14	Azure Power Forty One Pvt. Ltd.	1200 MW ISTS Connected Projects (ISTS-III)	3-Dec-20	07-Jun-21	09-Dec-20				
15	Ayana Renewable Power One Pvt. Ltd.	1200 MW ISTS Connected Projects (ISTS-IV)	23-Apr-21	30-Jul-21	29-Jan-21	Under Progress	Under Progress	completed	Not started
16	Renew Solar Energy (Jharkhand Three) Pvt. Ltd.	1200 MW ISTS Connected Projects (ISTS-IV)	23-Apr-21	30-Jul-21	29-Jan-21	Under Progress	Under Progress	Under Progress	Not started
17	Azure Power Maple Pvt. Ltd.	1200 MW ISTS Connected Projects (ISTS-IV)	23-Apr-21	30-Jul-21	29-Jan-21				
18	Mega SuryaUrja Pvt. Ltd.	1200 MW ISTS Connected Projects (ISTS-IV)	23-Apr-21	01-Jan-22	01-Jul-21	Under Progress	Under Progress	Under Progress	NA

Status of Underconstruction Solar Power Projects									
Physical Progress									
S-NO	SPV/ Parent/ Holding Company (Name of Project Company/ SPD)	Bidding Scheme	Original Scheduled Commissioning Date	Revised Scheduled Commissioning Date	Scheduled/Extended FC Date	Financial Closure	Land Acquisition	Plant material order	Plant Erection status
19	GRT Jewellers (India) Pvt. Ltd.	1200 MW ISTS Connected Projects (ISTS-V)	27-Jun-21	17-Nov-21	20-May-21				
20	SBE Renewables Sixteen Pvt. Ltd.	1200 MW ISTS Connected Projects (ISTS-V)	27-Jun-21	17-Nov-21	20-May-21	Under Progress	Under Progress	Under Progress	Under Progress
21	SBE Renewables Sixteen Pvt. Ltd.	1200 MW ISTS Connected Projects (ISTS-V)	27-Jun-21	17-Nov-21	20-May-21	Under Progress	Under Progress	Under Progress	Under Progress
22	Avaada Sustainable RJProject Private Limited	1200 MW ISTS Connected Projects (ISTS-VI)		11-Nov-21	11-May-21				
23	Masaya Solar Energy Private Limited	1200 MW ISTS Connected Projects (ISTS-VI)		11-Nov-21	11-May-21				
24	ReNew Solar Urja Private Limited	1200 MW ISTS Connected Projects (ISTS-VI)		11-Nov-21	11-May-21				
25	SBE Renewables Fifteen Pvt. Ltd.	1200 MW ISTS Connected Projects (ISTS-VIII)	6-Jan-22	6-Jan-22	NA	Under Process	Under Process	Not Started	Not Started
26	SBE Renewables Fifteen Pvt. Ltd.	1200 MW ISTS Connected Projects (ISTS-VIII)	6-Jan-22	6-Jan-22	NA	Under Process	Under Process	Not Started	Not Started



Status of Underconstruction Solar Power Projects									
Physical Progress									
S-NO	SPV/ Parent/ Holding Company (Name of Project Company/ SPD)	Bidding Scheme	Original Scheduled Commissioning Date	Revised Scheduled Commissioning Date	Scheduled/Extended FC Date	Financial Closure	Land Acquisition	Plant material order	Plant Erection status
27	AMP Energy Green Pvt. Ltd.	1200 MW ISTS Connected Projects (ISTS-VIII)	PPA & PSA yet to be executed						
28	Eden Renewable Alma Pvt. Ltd.	1200 MW ISTS Connected Projects (ISTS-VIII)							
29	ReNew Solar Power Pvt. Ltd.	1200 MW ISTS Connected Projects (ISTS-VIII)							
30	AMP Energy Green Pvt. Ltd.	2000 MW ISTS Connected Projects (ISTS-IX)	PPA & PSA yet to be executed						
31	Avikiran Surya India Pvt. Ltd.	2000 MW ISTS Connected Projects (ISTS-IX)							
32	Ayana Renewable Power Pvt Ltd	2000 MW ISTS Connected Projects (ISTS-IX)	PPA & PSA yet to be executed						
33	Eden Renewable Bercy Pvt. Ltd.	2000 MW ISTS Connected Projects (ISTS-IX)							
34	IB Vogt Singapore Pte Ltd	2000 MW ISTS Connected Projects (ISTS-IX)	PPA & PSA yet to be executed						

Status of Underconstruction Solar Power Projects									
Physical Progress									
S-NO	SPV/ Parent/ Holding Company (Name of Project Company/ SPD)	Bidding Scheme	Original Scheduled Commissioning Date	Revised Scheduled Commissioning Date	Scheduled/Extended FC Date	Financial Closure	Land Acquisition	Plant material order	Plant Erection status
35	ReNew Solar Power Pvt. Ltd.	2000 MW ISTS Connected Projects (ISTS-IX)	PPA & PSA yet to be executed						
36	ReNew Solar Power Pvt. Ltd.	2000 MW ISTS Connected Projects (ISTS-IX)							
37	Solarpack Corporacion Tecnologica S.A	2000 MW ISTS Connected Projects (ISTS-IX)							
38	ACME Aklera Power Technology Pvt. Ltd	750 MW Rajasthan (Tranche-I)	2-Dec-20	10-Mar-21	08-Sep-20	8-Sep-20			
39	Fortum Solar Plus Pvt. Ltd.	750 MW Rajasthan (Tranche-I)	2-Dec-20	10-Mar-21	08-Sep-20	8-Sep-20			
40	ReNew Solar Energy (Jharkhand Five) Pvt. Ltd	750 MW Rajasthan (Tranche-I)	2-Dec-20	10-Mar-21	08-Sep-20	8-Sep-20			
41	Sitara Solar Energy Pvt. Ltd.	750 MW Rajasthan (Tranche-I)	2-Dec-20	10-Mar-21	08-Sep-20	8-Sep-20			
42	Palimarwar Solar House Pvt. Ltd.	750 MW Rajasthan (Tranche-I)	2-Dec-20	10-Mar-21	08-Sep-20	8-Sep-20			
43	Palimarwar Solar House Pvt. Ltd.	750 MW Rajasthan (Tranche-I)	2-Dec-20	10-Mar-21	08-Sep-20	8-Sep-20			

Status of Underconstruction Solar Power Projects									
Physical Progress									
S-NO	SPV/ Parent/ Holding Company (Name of Project Company/ SPD)	Bidding Scheme	Original Scheduled Commissioning Date	Revised Scheduled Commissioning Date	Scheduled/Extended FC Date	Financial Closure	Land Acquisition	Plant material order	Plant Erection status
44	NTPC Limited	750 MW Rajasthan (Tranche-II)	16-Apr-21	23-Jul-21	22-Jan-21	22-Jan-21			
45	-	750 MW Rajasthan (Tranche-II)	16-Apr-21	23-Jul-21	22-Jan-21	22-Jan-21			
46	Clean Solar Power (BHAINSADA) Pvt. Ltd.	750 MW Rajasthan (Tranche-II)	16-Apr-21	23-Jul-21	22-Jan-21	22-Jan-21			
47	Auxo Sunlight Pvt. Ltd.	150 MW Grid Connected Floating Solar PV Plants	3-Sep-21	10-Dec-21	11-Mar-20	11-Mar-20			
48	ReNew Sun Power Pvt. Ltd.	150 MW Grid Connected Floating Solar PV Plants	3-Sep-21	10-Dec-21	11-Mar-20	11-Mar-20			
49	Rihan Floating Solar Pvt. Ltd.	150 MW Grid Connected Floating Solar PV Plants	3-Sep-21	10-Dec-21	11-Mar-20	11-Mar-20			
50	SB Energy Seven Pvt Ltd.	750 MW Kadapa Solar Park (5000 MW VGF Scheme)	29-Jun-20	29-Jun-20	29-Sep-19	Not Complied	Not handed over by ASPCL	NA	NA
51	Sprng Soura Kiran Vidyut Pvt Ltd.	750 MW Kadapa Solar Park (5000 MW VGF Scheme)	29-Jun-20	29-Jun-20	29-Sep-19	Not Complied	Not handed over by ASPCL	NA	NA
52	Ayana Renewable Power Pvt. Ltd.	750 MW Kadapa Solar Park (5000 MW VGF Scheme)	29-Jun-20	29-Jun-20	29-Sep-19	Not Complied	Not handed over by ASPCL	NA	NA

Status of Underconstruction Solar Power Projects									
Physical Progress									
S-NO	SPV/ Parent/ Holding Company (Name of Project Company/ SPD)	Bidding Scheme	Original Scheduled Commissioning Date	Revised Scheduled Commissioning Date	Scheduled/Extended FC Date	Financial Closure	Land Acquisition	Plant material order	Plant Erection status
53	NTPC Limited	CPSU Scheme (Tranche-I, 2000 MW)	28-Sep-21	04-Jan-22				Not Started	Not started
54	NHDC LTD	CPSU Scheme (Tranche-I, 2000 MW)	28-Sep-21	04-Jan-22				Not Started	Not started
55	The singareni Collieries Company limited	CPSU Scheme (Tranche-I, 2000 MW)	28-Sep-21	04-Jan-22				Not Started	Not started
56	Assam power Distribution Company Limited	CPSU Scheme (Tranche-I, 2000 MW)	28-Sep-21	04-Jan-22				Not Started	Not started
57	Delhi Metro Rail Corporation Limited	CPSU Scheme (Tranche-I, 2000 MW)	28-Sep-21	04-Jan-22				Not Started	Not started
58	Nalanda University	CPSU Scheme (Tranche-I, 2000 MW)	28-Sep-21	04-Jan-22				Not Started	Not started
59	NTPC Limited	CPSU Scheme (Tranche-II, 1500 MW)	25-Nov-21	03-Mar-22				Not Started	Not started
60	The Singareni Collieries Company Limited	CPSU Scheme (Tranche-II, 1500 MW)	25-Nov-21	03-Mar-22				Not Started	Not started
61	Indore Municipal Corporation	CPSU Scheme (Tranche-II, 1500 MW)	25-Nov-21	03-Mar-22				Not Started	Not started

Status of Underconstruction Solar Power Projects								
Commercial Details								
S-NO	SPV/ Parent/ Holding Company (Name of Project Company/ SPD)	Bidding Scheme	Date of Letter of Award (LOA)	Bidder's Name	Bidding Agency (Center/ State/ Others)	PPA	PSA (End Consumer)	Tariff / Original PPA Tariff (INR/kWh)
1	Mahindra Renewables Private Limited	2000 MW ISTS Connected Solar PV Projects (ISTS-I)	27-Jul-18	Mahindra Sustem Pvt. Ltd.	SECI	25-Oct-18	Chattisgarh (250MW)	2.53
2	Kilaj Solar (Maharashtra) Pvt. Ltd	2000 MW ISTS Connected Solar PV Projects (ISTS-I)	27-Jul-18	Mahoba Solar (UP) Pvt. Ltd.	SECI	25-Oct-18	Delhi BYPL (50MW)	2.54
3	ACME Raisar Solar Energy Private Limited	2000 MW ISTS Connected Solar PV Projects (ISTS-I)	27-Jul-18	ACME Solar Holdings Limited	SECI	25-Oct-18	Delhi (300 MW)	2.44
4	ACME Phalodi Solar Energy Private Limited	2000 MW ISTS Connected Solar PV Projects (ISTS-I)	27-Jul-18	ACME Solar Holdings Limited	SECI	25-Oct-18	Delhi (300 MW)	2.44
5	Azure Power Forty Three Private Limited	2000 MW ISTS Connected Solar PV Projects (ISTS-I)	27-Jul-18	Azure Power India Private Limited	SECI	25-Oct-18	Jharkhand, Odisha , Haryana	2.53
6	Azure Power Forty Three Private Limited	2000 MW ISTS Connected Solar PV Projects (ISTS-I)	27-Jul-18	Azure Power India Private Limited	SECI	25-Oct-18	Jharkhand, Odisha , Haryana	2.53
7	Clean Solar Power (Jodhpur) Pvt. Ltd	2000 MW ISTS Connected Solar PV Projects (ISTS-I)	27-Jul-18	Hero Solar Energy Private Limited	SECI	25-Oct-18	jharkhand (250MW)	2.53
8	Arina Solar Private Limited	2000 MW ISTS Connected Solar PV Projects (ISTS-I)	27-Jul-18	Shapoorji Pallonji Infrastructure Capital Company Private	SECI	25-Oct-18	Jharkhand (250MW)	2.52
9	ACME Deoghar Solar Power Pvt. Ltd.	3000 MW ISTS Connected Solar PV Projects (ISTS-II)	10-Aug-18	ACME Solar Holdings Limited	SECI	8-Nov-18	Bihar , Haryana , Puducherry	2.44
10	ACME Dhaulpur Powertech Pvt. Ltd.	3000 MW ISTS Connected Solar PV Projects (ISTS-II)	10-Aug-18	ACME Solar Holdings Limited	SECI	8-Nov-18	Bihar , Haryana , Puducherry	2.44
11	SBSR Power Cleantech Eleven Pvt. Ltd.	1200 MW ISTS Connected Projects (ISTS-III)	5-Mar-19	SBSR Power Cleantech Eleven Pvt. Ltd.	SECI	3-Jun-19	Delhi BYPL(100MW), TPDDL(200MW)	2.61
12	ReNew Sun Waves Pvt. Ltd.	1200 MW ISTS Connected Projects (ISTS-III)	5-Mar-19	ReNew Solar Energy (Jharkhand Four) Pvt. Ltd.	SECI	3-Jun-19	Bihar(300MW)	2.55
13	Eden Renewable Cite Pvt. Ltd.	1200 MW ISTS Connected Projects (ISTS-III)	5-Mar-19	Eden Renewable Cite Pvt. Ltd.	SECI	3-Jun-19	Delhi BRPL(250MW), BYPL(50MW)	2.60
14	Azure Power Forty One Pvt. Ltd.	1200 MW ISTS Connected Projects (ISTS-III)	5-Mar-19	Azure Power India Pvt. Ltd.	SECI	3-Jun-19	Odisha(200MW)	2.58

Status of Underconstruction Solar Power Projects								
Commercial Details								
S-NO	SPV/ Parent/ Holding Company (Name of Project Company/ SPD)	Bidding Scheme	Date of Letter of Award (LOA)	Bidder's Name	Bidding Agency (Center/ State/ Others)	PPA	PSA (End Consumer)	Tariff / Original PPA Tariff (INR/kWh)
15	Ayana Renewable Power One Pvt. Ltd.	1200 MW ISTS Connected Projects (ISTS-IV)	25-Jul-19	Ayana Renewable Power Pvt Ltd	SECI	23-Oct-19	Not Executed	2.54
16	Renew Solar Energy (Jharkhand Three) Pvt. Ltd.	1200 MW ISTS Connected Projects (ISTS-IV)	25-Jul-19	ReNew Solar Power Pvt. Ltd.	SECI	23-Oct-19	Not Executed	2.54
17	Azure Power Maple Pvt. Ltd.	1200 MW ISTS Connected Projects (ISTS-IV)	25-Jul-19	Azure Power Maple Pvt. Ltd.	SECI	23-Oct-19	Not Executed	2.54
18	Mega SuryaUrja Pvt. Ltd.	1200 MW ISTS Connected Projects (ISTS-IV)	25-Jul-19	Mahindra Susten Pvt. Ltd.	SECI	23-Oct-19	Not Executed	2.54
19	GRT Jewellers (India) Pvt. Ltd.	1200 MW ISTS Connected Projects (ISTS-V)	28-Sep-19	GRT Jewellers (India) Pvt. Ltd.	SECI			2.53
20	SBE Renewables Sixteen Pvt. Ltd.	1200 MW ISTS Connected Projects (ISTS-V)	28-Sep-19	SBE Renewables Sixteen Pvt. Ltd.	SECI			2.65
21	SBE Renewables Sixteen Pvt. Ltd.	1200 MW ISTS Connected Projects (ISTS-V)	28-Sep-19	SBE Renewables Sixteen Pvt. Ltd.	SECI			2.65
22	Avaada Sustainable RJProject Private Limited	1200 MW ISTS Connected Projects (ISTS-VI)	25-Nov-19	Avaada Energy Pvt. Ltd.	SECI			2.71
23	Masaya Solar Energy Private Limited	1200 MW ISTS Connected Projects (ISTS-VI)	25-Nov-19	Masaya Solar Energy Pvt. Ltd.	SECI			2.71
24	ReNew Solar Urja Private Limited	1200 MW ISTS Connected Projects (ISTS-VI)	25-Nov-19	ReNew Solar Power Pvt. Ltd.	SECI	Not Executed	Not Executed	2.71
25	SBE Renewables Fifteen Pvt. Ltd.	1200 MW ISTS Connected Projects (ISTS-VIII)	6-Apr-20	SBE Renewables Fifteen Pvt. Ltd.	SECI	Not Executed	Not Executed	2.50
26	SBE Renewables Fifteen Pvt. Ltd.	1200 MW ISTS Connected Projects (ISTS-VIII)	6-Apr-20	SBE Renewables Fifteen Pvt. Ltd.	SECI	Not Executed	Not Executed	2.50
27	AMP Energy Green Pvt. Ltd.	1200 MW ISTS Connected Projects (ISTS-VIII)	6-Apr-20	AMP Energy Green Pvt. Ltd.	SECI	Not Executed	Not Executed	2.50
28	Eden Renewable Alma Pvt. Ltd.	1200 MW ISTS Connected Projects (ISTS-VIII)	6-Apr-20	Eden Renewable Alma Pvt. Ltd.	SECI	Not Executed	Not Executed	2.50

Status of Underconstruction Solar Power Projects								
Commercial Details								
S-NO	SPV/ Parent/ Holding Company (Name of Project Company/ SPD)	Bidding Scheme	Date of Letter of Award (LOA)	Bidder's Name	Bidding Agency (Center/ State/ Others)	PPA	PSA (End Consumer)	Tariff / Original PPA Tariff (INR/kWh)
29	ReNew Solar Power Pvt. Ltd.	1200 MW ISTS Connected Projects (ISTS-VIII)	6-Apr-20	ReNew Solar Power Pvt. Ltd.	SECI	Not Executed	Not Executed	2.51
30	AMP Energy Green Pvt. Ltd.	2000 MW ISTS Connected Projects (ISTS-IX)	15-Jul-20	AMP Energy Green Pvt. Ltd.	SECI	Not Executed	Not Executed	2.37
31	Avikiran Surya India Pvt. Ltd.	2000 MW ISTS Connected Projects (ISTS-IX)	15-Jul-20	Avikiran Surya India Pvt. Ltd.	SECI	Not Executed	Not Executed	2.37
32	Ayana Renewable Power Pvt Ltd	2000 MW ISTS Connected Projects (ISTS-IX)	15-Jul-20	Ayana Renewable Power Pvt Ltd	SECI	Not Executed	Not Executed	2.38
33	Eden Renewable Bercy Pvt. Ltd.	2000 MW ISTS Connected Projects (ISTS-IX)	15-Jul-20	Eden Renewable Bercy Pvt. Ltd.	SECI	Not Executed	Not Executed	2.37
34	IB Vogt Singapore Pte Ltd	2000 MW ISTS Connected Projects (ISTS-IX)	15-Jul-20	IB Vogt Singapore Pte Ltd	SECI	Not Executed	Not Executed	2.37
35	ReNew Solar Power Pvt. Ltd.	2000 MW ISTS Connected Projects (ISTS-IX)		ReNew Solar Power Pvt. Ltd.	SECI	Not Executed	Not Executed	2.38
36	ReNew Solar Power Pvt. Ltd.	2000 MW ISTS Connected Projects (ISTS-IX)	15-Jul-20	ReNew Solar Power Pvt. Ltd.	SECI	Not Executed	Not Executed	2.38
37	Solarpack Corporacion Technologica S.A	2000 MW ISTS Connected Projects (ISTS-IX)	15-Jul-20	Solarpack Corporacion Technologica S.A	SECI	Not Executed	Not Executed	2.36
38	ACME Aklera Power Technology Pvt. Ltd	750 MW Rajasthan (Tranche-I)	2-Mar-19	ACME Solar Holdings Limited	SECI		RUVNL	2.48
39	Fortum Solar Plus Pvt. Ltd.	750 MW Rajasthan (Tranche-I)	2-Mar-19	Fortum Solar Plus Pvt. Ltd.	SECI		RUVNL	2.48
40	ReNew Solar Energy (Jharkhand Five) Pvt. Ltd	750 MW Rajasthan (Tranche-I)	2-Mar-19	Renew Solar Power Pvt. Ltd.	SECI		RUVNL	2.49
41	Sitara Solar Energy Pvt. Ltd.	750 MW Rajasthan (Tranche-I)	2-Mar-19	Sitara Solar Energy Pvt. Ltd.	SECI		RUVNL	2.48
42	Palimarwar Solar House Pvt. Ltd.	750 MW Rajasthan (Tranche-I)	2-Mar-19	Palimarwar Solar House Pvt. Ltd.	SECI		RUVNL	2.48

Status of Underconstruction Solar Power Projects								
Commercial Details								
S-NO	SPV/ Parent/ Holding Company (Name of Project Company/ SPD)	Bidding Scheme	Date of Letter of Award (LOA)	Bidder's Name	Bidding Agency (Center/ State/ Others)	PPA	PSA (End Consumer)	Tariff / Original PPA Tariff (INR/kWh)
43	Palimarwar Solar House Pvt. Ltd.	750 MW Rajasthan (Tranche-I)	2-Mar-19	Palimarwar Solar House Pvt. Ltd.	SECI		RUVNL	2.48
44	NTPC Limited	750 MW Rajasthan (Tranche-II)	16-Sep-19	NTPC Limited	SECI			2.50
45	-	750 MW Rajasthan (Tranche-II)	16-Sep-19	Mahindra Susten Pvt. Ltd.	SECI			2.50
46	Clean Solar Power (BHAINSADA) Pvt. Ltd.	750 MW Rajasthan (Tranche-II)	16-Sep-19	Hero Solar Energy Pvt. Ltd.	SECI			2.50
47	Auxo Sunlight Pvt. Ltd.	150 MW Grid Connected Floating Solar PV Plants	5-Sep-19	ReNew Solar Power Pvt. Ltd.	SECI			3.29
48	ReNew Sun Power Pvt. Ltd.	150 MW Grid Connected Floating Solar PV Plants	5-Sep-19	ReNew Solar Power Pvt. Ltd.	SECI			3.29
49	Rihan Floating Solar Pvt. Ltd.	150 MW Grid Connected Floating Solar PV Plants	5-Sep-19	Shapoorji Pallonji Infrastructure Capital Company Pvt. Ltd.	SECI			3.29
50	SB Energy Seven Pvt Ltd.	750 MW Kadapa Solar Park (5000 MW VGF Scheme)	30-Aug-18	SB Energy Seven Pvt Ltd.	SECI	Not Executed	Andhra Pradesh APDISCOM (SECI has written to	2.70
51	Sprng Soura Kiran Vidyut Pvt Ltd.	750 MW Kadapa Solar Park (5000 MW VGF Scheme)	30-Aug-18	Sprng Soura Kiran Vidyut Pvt Ltd.	SECI	Not Executed	Andhra Pradesh APDISCOM (SECI has written to	2.70
52	Ayana Renewable Power Pvt. Ltd.	750 MW Kadapa Solar Park (5000 MW VGF Scheme)	30-Aug-18	Ayana Renewable Power Pvt. Ltd.	SECI	Not Executed	Andhra Pradesh APDISCOM (SECI has written to	2.71
53	NTPC Limited	CPSU Scheme (Tranche-I, 2000 MW)	28-Sep-19	NTPC Limited	SECI			
54	NHDC LTD	CPSU Scheme (Tranche-I, 2000 MW)	28-Sep-19	NHDC LTD	SECI			
55	The singareni Collieries Company limited	CPSU Scheme (Tranche-I, 2000 MW)	28-Sep-19	The singareni Collieries Company limited	SECI			
56	Assam power Distribution Company Limited	CPSU Scheme (Tranche-I, 2000 MW)	28-Sep-19	Assam power Distribution Company Limited	SECI			



Status of Underconstruction Solar Power Projects								
Commercial Details								
S-NO	SPV/ Parent/ Holding Company (Name of Project Company/ SPD)	Bidding Scheme	Date of Letter of Award (LOA)	Bidder's Name	Bidding Agency (Center/ State/ Others)	PPA	PSA (End Consumer)	Tariff / Original PPA Tariff (INR/kWh)
57	Delhi Metro Rail Corporation Limited	CPSU Scheme (Tranche-I, 2000 MW)	28-Sep-19	Delhi Metro Rail Corporation Limited	SECI			
58	Nalanda University	CPSU Scheme (Tranche-I, 2000 MW)	28-Sep-19	Nalanda University	SECI			
59	NTPC Limited	CPSU Scheme (Tranche-II, 1500 MW)	25-Nov-19		SECI			
60	The Singareni Collieries Company Limited	CPSU Scheme (Tranche-II, 1500 MW)	25-Nov-19		SECI			
61	Indore Municipal Corporation	CPSU Scheme (Tranche-II, 1500 MW)	25-Nov-19		SECI			

Status of Underconstruction Solar Power Projects					
LTA Connectivity					
S-NO	SPV/ Parent/ Holding Company (Name of Project Company/ SPD)	Bidding Scheme	Sub-Station	Owner of Substation	Transmission line
1	Mahindra Renewables Private Limited	2000 MW ISTS Connected Solar PV Projects (ISTS-I)	220-kV Bhadla-1 Substation	PGCIL	Dedicated connectivity Line:- 220 kV S/C Line (250 MW Solar Power Project Bhadla)
2	Kilaj Solar (Maharashtra) Pvt. Ltd	2000 MW ISTS Connected Solar PV Projects (ISTS-I)	220-kV Bhadla-1 Substation	PGCIL	
3	ACME Raisar Solar Energy Private Limited	2000 MW ISTS Connected Solar PV Projects (ISTS-I)	Fatehgarh-1 PGCIL S/S @ 400 kV	PGCIL	
4	ACME Phalodi Solar Energy Private Limited	2000 MW ISTS Connected Solar PV Projects (ISTS-I)	Fatehgarh-1 PGCIL S/S @ 400 kV	PGCIL	
5	Azure Power Forty Three Private Limited	2000 MW ISTS Connected Solar PV Projects (ISTS-I)	400 kV Bikaner-1 PGCIL SS	PGCIL	
6	Azure Power Forty Three Private Limited	2000 MW ISTS Connected Solar PV Projects (ISTS-I)	400 kV Bikaner-1 PGCIL SS	PGCIL	
7	Clean Solar Power (Jodhpur) Pvt. Ltd	2000 MW ISTS Connected Solar PV Projects (ISTS-I)	Bhadla-1 PGCIL SS @ 220 kV	PGCIL	
8	Arina Solar Private Limited	2000 MW ISTS Connected Solar PV Projects (ISTS-I)	400/220 kV GIS (New) vandanam Village TuticorinTamilnadu	PGCIL	
9	ACME Deoghar Solar Power Pvt. Ltd.	3000 MW ISTS Connected Solar PV Projects (ISTS-II)	Fatehgarh-1 PGCIL S/S @ 400 kV	PGCIL	
10	ACME Dhaulpur Powertech Pvt. Ltd.	3000 MW ISTS Connected Solar PV Projects (ISTS-II)	Fatehgarh-1 PGCIL S/S @ 400 kV	PGCIL	
11	SBSR Power Cleantech Eleven Pvt. Ltd.	1200 MW ISTS Connected Projects (ISTS-III)	765/400 kV PGCIL S/S Bikaner-1 @ 220 kV	PGCIL	
12	ReNew Sun Waves Pvt. Ltd.	1200 MW ISTS Connected Projects (ISTS-III)	Fatehgarh-2 PGCIL S/S @ 220 kV	PGCIL	
13	Eden Renewable Cite Pvt. Ltd.	1200 MW ISTS Connected Projects (ISTS-III)	Fatehgarh-2 PGCIL S/S	PGCIL	
14	Azure Power Forty One Pvt. Ltd.	1200 MW ISTS Connected Projects (ISTS-III)	Bikaner-1 @ 220 kV	PGCIL	

Status of Underconstruction Solar Power Projects					
LTA Connectivity					
S-NO	SPV/ Parent/ Holding Company (Name of Project Company/ SPD)	Bidding Scheme	Sub-Station	Owner of Substation	Transmission line
15	Ayana Renewable Power One Pvt. Ltd.	1200 MW ISTS Connected Projects (ISTS-IV)	400 kV Bikaner PGCIL substation	PGCIL	Under Construction
16	Renew Solar Energy (Jharkhand Three) Pvt. Ltd.	1200 MW ISTS Connected Projects (ISTS-IV)	Fatehgarh II PGCIL 220 kV Substation, Jaisalmer Dist., Rajasthan	PGCIL	
17	Azure Power Maple Pvt. Ltd.	1200 MW ISTS Connected Projects (ISTS-IV)	220-kV Bhadla-1 Substation	PGCIL	
18	Mega SuryaUrja Pvt. Ltd.	1200 MW ISTS Connected Projects (ISTS-IV)	Bhadla-II PGCIL Substation at 220 kV	PGCIL	
19	GRT Jewellers (India) Pvt. Ltd.	1200 MW ISTS Connected Projects (ISTS-V)	400/220 kV Tirunelveli S/S		
20	SBE Renewables Sixteen Pvt. Ltd.	1200 MW ISTS Connected Projects (ISTS-V)	765/400/220 kV Fatehgarh-II S/S	PGCIL	
21	SBE Renewables Sixteen Pvt. Ltd.	1200 MW ISTS Connected Projects (ISTS-V)	765/400/220 kV Fatehgarh-II S/S	PGCIL	
22	Avaada Sustainable RJProject Private Limited	1200 MW ISTS Connected Projects (ISTS-VI)	765/400 kV Bikaner PGCIL Substation	PGCIL	Under Progress
23	Masaya Solar Energy Private Limited	1200 MW ISTS Connected Projects (ISTS-VI)	PGCIL 400 kV, Khandwa, MP	PGCIL	
24	ReNew Solar Urja Private Limited	1200 MW ISTS Connected Projects (ISTS-VI)	Fatehgarh II PGCIL 400kV or 220kV Substation, Dist.	PGCIL	

Status of Underconstruction Solar Power Projects					
LTA Connectivity					
S-NO	SPV/ Parent/ Holding Company (Name of Project Company/ SPD)	Bidding Scheme	Sub-Station	Owner of Substation	Transmission line
25	SBE Renewables Fifteen Pvt. Ltd.	1200 MW ISTS Connected Projects (ISTS-VIII)	Bhadla-II, 765/400/220 kV PGCIL GSS	PGCIL	NA
26	SBE Renewables Fifteen Pvt. Ltd.	1200 MW ISTS Connected Projects (ISTS-VIII)	Bhadla-II, 765/400/220 kV	PGCIL	NA
27	AMP Energy Green Pvt. Ltd.	1200 MW ISTS Connected Projects (ISTS-VIII)	220 kV end of 220/400/765 kV Ramgarh PGCIL	PGCIL	NA
28	Eden Renewable Alma Pvt. Ltd.	1200 MW ISTS Connected Projects (ISTS-VIII)	Bhadla-II	PGCIL	NA
29	ReNew Solar Power Pvt. Ltd.	1200 MW ISTS Connected Projects (ISTS-VIII)	Fatehgarh II PGCIL 400kV or 220kV Substation, Dist.	PGCIL	NA
30	AMP Energy Green Pvt. Ltd.	2000 MW ISTS Connected Projects (ISTS-IX)	220 kV end of 220/400/765 kV Bhadla-II PGCIL	PGCIL	NA
31	Avikiran Surya India Pvt. Ltd.	2000 MW ISTS Connected Projects (ISTS-IX)	765/400/220 kV SS Bikaner (PGCIL)	PGCIL	NA
32	Ayana Renewable Power Pvt Ltd	2000 MW ISTS Connected Projects (ISTS-IX)	Bikaner PGCIL substation	PGCIL	NA
33	Eden Renewable Bercy Pvt. Ltd.	2000 MW ISTS Connected Projects (ISTS-IX)	Fatehgarh-III (Ramgarh)	PGCIL	NA
34	IB Vogt Singapore Pte Ltd	2000 MW ISTS Connected Projects (ISTS-IX)	At 220KV Fatehgarh-III PS (shifted location of	PGCIL	NA
35	ReNew Solar Power Pvt. Ltd.	2000 MW ISTS Connected Projects (ISTS-IX)	220 kV/400 KV at Fatehgarh III (Changed location	PGCIL	NA
36	ReNew Solar Power Pvt. Ltd.	2000 MW ISTS Connected Projects (ISTS-IX)	220 kV/400 KV at Fatehgarh III (Changed location	PGCIL	NA
37	Solarpack Corporacion Tecnologica S.A	2000 MW ISTS Connected Projects (ISTS-IX)	PGCIL 765/400 kV Bhadla II	PGCIL	NA
38	ACME Aklera Power Technology Pvt. Ltd	750 MW Rajasthan (Tranche-I)	400/220 kV Jaisalmer II SS RVPN	RVPN	

Status of Underconstruction Solar Power Projects					
LTA Connectivity					
S-NO	SPV/ Parent/ Holding Company (Name of Project Company/ SPD)	Bidding Scheme	Sub-Station	Owner of Substation	Transmission line
39	Fortum Solar Plus Pvt. Ltd.	750 MW Rajasthan (Tranche-I)	RVPNL Bainsda 400 KV S/S	RVPN	
40	ReNew Solar Energy (Jharkhand Five) Pvt. Ltd	750 MW Rajasthan (Tranche-I)	RVPN Jaisalmer II 400 KV GSS	RVPN	
41	Sitara Solar Energy Pvt. Ltd.	750 MW Rajasthan (Tranche-I)	220/132/33 KV Kanasar S/S	RVPN	
42	Palimarwar Solar House Pvt. Ltd.	750 MW Rajasthan (Tranche-I)	132/33 kv Rajmathai GSS	RVPN	
43	Palimarwar Solar House Pvt. Ltd.	750 MW Rajasthan (Tranche-I)	132/33 kv Rajmathai GSS	RVPN	
44	NTPC Limited	750 MW Rajasthan (Tranche-II)	132 kV SS at Sri Vijaynagar & Raisingnagar	RVPN	
45	-	750 MW Rajasthan (Tranche-II)	Gajner SS 220 kV	RVPN	
46	Clean Solar Power (BHAINSADA) Pvt. Ltd.	750 MW Rajasthan (Tranche-II)	Jaisalmer-II, 400 kV GSS	RVPN	
47	Auxo Sunlight Pvt. Ltd.	150 MW Grid Connected Floating Solar PV Plants	-		
48	ReNew Sun Power Pvt. Ltd.	150 MW Grid Connected Floating Solar PV Plants	-		
49	Rihan Floating Solar Pvt. Ltd.	150 MW Grid Connected Floating Solar PV Plants	-		
50	SB Energy Seven Pvt Ltd.	750 MW Kadapa Solar Park (5000 MW VGF Scheme)	Kadapa Solar Park, 220/33 kV pooling s/s	APSPCL	Contract not Awarded
51	Sprng Soura Kiran Vidyut Pvt Ltd.	750 MW Kadapa Solar Park (5000 MW VGF Scheme)	Kadapa Solar Park, 220/33 kV pooling s/s	APSPCL	Contract not Awarded
52	Ayana Renewable Power Pvt. Ltd.	750 MW Kadapa Solar Park (5000 MW VGF Scheme)	Kadapa Solar Park, 220/33 kV pooling s/s	APSPCL	Contract not Awarded

Status of Underconstruction Solar Power Projects					
LTA Connectivity					
S-NO	SPV/ Parent/ Holding Company (Name of Project Company/ SPD)	Bidding Scheme	Sub-Station	Owner of Substation	Transmission line
53	NTPC Limited	CPSU Scheme (Tranche-I, 2000 MW)			
54	NHDC LTD	CPSU Scheme (Tranche-I, 2000 MW)			
55	The singareni Collieries Company limited	CPSU Scheme (Tranche-I, 2000 MW)			
56	Assam power Distribution Company Limited	CPSU Scheme (Tranche-I, 2000 MW)			
57	Delhi Metro Rail Corporation Limited	CPSU Scheme (Tranche-I, 2000 MW)			
58	Nalanda University	CPSU Scheme (Tranche-I, 2000 MW)			
59	NTPC Limited	CPSU Scheme (Tranche-II, 1500 MW)			
60	The Singareni Collieries Company Limited	CPSU Scheme (Tranche-II, 1500 MW)			
61	Indore Municipal Corporation	CPSU Scheme (Tranche-II, 1500 MW)			

Status of Underconstruction Solar Power Projects					
Others					
S-NO	SPV/ Parent/ Holding Company (Name of Project Company/ SPD)	Bidding Scheme	Remarks	Covid Extension	*Transmission Lines Associated with RE Project
1	Mahindra Renewables Private Limited	2000 MW ISTS Connected Solar PV Projects (ISTS-I)	Project timeline has been extended due to delay in readiness of power evacuation infrastructure, LTA operationalization	Suitable extension has been granted in all timeline due to Covid- 19 in line with MNRE OM dated 30.06.2020	<a href="#">RJJOB01</a>
2	Kilaj Solar (Maharashtra) Pvt. Ltd	2000 MW ISTS Connected Solar PV Projects (ISTS-I)		Suitable extension has been granted in all timeline due to Covid- 19 in line with MNRE OM dated 30.06.2020	<a href="#">RJJOB01</a>
3	ACME Raisar Solar Energy Private Limited	2000 MW ISTS Connected Solar PV Projects (ISTS-I)	Extension of 327 days granted in all timelines of PPA due to due to delay in finalization of ISTS substation location due to stay order by Jodhpur high court.	Suitable extension has been granted in all timeline due to Covid- 19 in line with MNRE OM dated 30.06.2020	<a href="#">RJJAF01</a>
4	ACME Phalodi Solar Energy Private Limited	2000 MW ISTS Connected Solar PV Projects (ISTS-I)	Extension of 327 days granted in all timelines of PPA due to due to delay in finalization of ISTS substation location due to stay order by Jodhpur high court.	Suitable extension has been granted in all timeline due to Covid- 19 in line with MNRE OM dated 30.06.2020	<a href="#">RJJAF01</a>
5	Azure Power Forty Three Private Limited	2000 MW ISTS Connected Solar PV Projects (ISTS-I)	Project timeline has been extended due to delay in readiness of power evacuation infrastructure, LTA operationalization.	Suitable extension has been granted in all timeline due to Covid- 19 in line with MNRE OM dated 30.06.2020	<a href="#">RJBIB01</a>
6	Azure Power Forty Three Private Limited	2000 MW ISTS Connected Solar PV Projects (ISTS-I)	Project timeline has been extended due to delay in readiness of power evacuation infrastructure, LTA operationalization.	Suitable extension has been granted in all timeline due to Covid- 19 in line with MNRE OM dated 30.06.2020	<a href="#">RJBIB01</a>
7	Clean Solar Power (Jodhpur) Pvt. Ltd	2000 MW ISTS Connected Solar PV Projects (ISTS-I)	Project timeline has been extended due to delay in readiness of power evacuation infrastructure, LTA operationalization.	Suitable extension has been granted in all timeline due to Covid- 19 in line with MNRE OM dated 30.06.2020	<a href="#">RJJOB01</a>

Status of Underconstruction Solar Power Projects					
Others					
S-NO	SPV/ Parent/ Holding Company (Name of Project Company/ SPD)	Bidding Scheme	Remarks	Covid Extension	*Transmission Lines Associated with RE Project
8	Arina Solar Private Limited	2000 MW ISTS Connected Solar PV Projects (ISTS-I)		Extension in all timeline has been granted due to Covid-19 in line with MNRE OM dated 30.06.2020	<a href="#">TNTUV01</a>
9	ACME Deoghar Solar Power Pvt. Ltd.	3000 MW ISTS Connected Solar PV Projects (ISTS-II)	Extension of 327 days granted in all timelines of PPA due to due to delay in finalization of ISTS substation location due to stay order by Jodhpur high court.	Extension in all timeline has been granted due to Covid-19 in line with MNRE OM dated 30.06.2020	<a href="#">RJJAF01</a>
10	ACME Dhaulpur Powertech Pvt. Ltd.	3000 MW ISTS Connected Solar PV Projects (ISTS-II)	Extension of 327 days granted in all timelines of PPA due to due to delay in finalization of ISTS substation location due to stay order by Jodhpur high court.	Extension in all timeline has been granted due to Covid-19 in line with MNRE OM dated 30.06.2020	<a href="#">RJJAF01</a>
11	SBSR Power Cleantech Eleven Pvt. Ltd.	1200 MW ISTS Connected Projects (ISTS-III)		Extension in all timeline has been granted due to Covid-19 in line with MNRE OM dated 30.06.2020	<a href="#">RJBIB01</a>
12	ReNew Sun Waves Pvt. Ltd.	1200 MW ISTS Connected Projects (ISTS-III)		Extension in all timeline has been granted due to Covid-19 in line with MNRE OM dated 30.06.2020	<a href="#">RJJAF02</a>
13	Eden Renewable Cite Pvt. Ltd.	1200 MW ISTS Connected Projects (ISTS-III)		Extension in all timeline has been granted due to Covid-19 in line with MNRE OM dated 30.06.2020	<a href="#">RJJAF02</a>
14	Azure Power Forty One Pvt. Ltd.	1200 MW ISTS Connected Projects (ISTS-III)		Extension in all timeline has been granted due to Covid-19 in line with MNRE OM dated 30.06.2020	<a href="#">RJBIB01</a>



Status of Underconstruction Solar Power Projects					
Others					
S-NO	SPV/ Parent/ Holding Company (Name of Project Company/ SPD)	Bidding Scheme	Remarks	Covid Extension	*Transmission Lines Associated with RE Project
15	Ayana Renewable Power One Pvt. Ltd.	1200 MW ISTS Connected Projects (ISTS-IV)		Extension in all timeline has been granted due to Covid-19 in line with MNRE OM dated 30.06.2020	<a href="#">RJBIB02</a>
16	Renew Solar Energy (Jharkhand Three) Pvt. Ltd.	1200 MW ISTS Connected Projects (ISTS-IV)		Extension in all timeline has been granted due to Covid-19 in line with MNRE OM dated 30.06.2020	<a href="#">RJJAF02</a>
17	Azure Power Maple Pvt. Ltd.	1200 MW ISTS Connected Projects (ISTS-IV)		Extension in all timeline has been granted due to Covid-19 in line with MNRE OM dated 30.06.2020	<a href="#">RJJOB01</a>
18	Mega SuryaUrja Pvt. Ltd.	1200 MW ISTS Connected Projects (ISTS-IV)		Extension in all timeline has been granted due to Covid-19 in line with MNRE OM dated 30.06.2020	<a href="#">RJJOB02</a>
19	GRT Jewellers (India) Pvt. Ltd.	1200 MW ISTS Connected Projects (ISTS-V)		Extension in all timeline has been granted due to Covid-19 in line with MNRE OM dated 30.06.2020	<a href="#">TNTI01</a>

Status of Underconstruction Solar Power Projects					
Others					
S-NO	SPV/ Parent/ Holding Company (Name of Project Company/ SPD)	Bidding Scheme	Remarks	Covid Extension	*Transmission Lines Associated with RE Project
20	SBE Renewables Sixteen Pvt. Ltd.	1200 MW ISTS Connected Projects (ISTS-V)		Extension in all timeline has been granted due to Covid-19 in line with MNRE OM dated 30.06.2020	<a href="#">RJJA02</a>
21	SBE Renewables Sixteen Pvt. Ltd.	1200 MW ISTS Connected Projects (ISTS-V)		Extension in all timeline has been granted due to Covid-19 in line with MNRE OM dated 30.06.2020	<a href="#">RJJA02</a>
22	Avaada Sustainable RJProject Private Limited	1200 MW ISTS Connected Projects (ISTS-VI)	PPA Yet to be executed	NA	<a href="#">RJBIB02</a>
23	Masaya Solar Energy Private Limited	1200 MW ISTS Connected Projects (ISTS-VI)	PPA Yet to be executed	NA	<a href="#">MPKHK01</a>

Status of Underconstruction Solar Power Projects					
Others					
S-NO	SPV/ Parent/ Holding Company (Name of Project Company/ SPD)	Bidding Scheme	Remarks	Covid Extension	*Transmission Lines Associated with RE Project
24	ReNew Solar Urja Private Limited	1200 MW ISTS Connected Projects (ISTS-VI)	PPA Yet to be executed	NA	<a href="#">RJJA02</a>
25	SBE Renewables Fifteen Pvt. Ltd.	1200 MW ISTS Connected Projects (ISTS-VIII)	PPA & PSA yet to be executed	NA	<a href="#">RJJB02</a>
26	SBE Renewables Fifteen Pvt. Ltd.	1200 MW ISTS Connected Projects (ISTS-VIII)	PPA & PSA yet to be executed	NA	<a href="#">RJJB02</a>
27	AMP Energy Green Pvt. Ltd.	1200 MW ISTS Connected Projects (ISTS-VIII)	PPA & PSA yet to be executed	NA	<a href="#">RJJA01</a>
28	Eden Renewable Alma Pvt. Ltd.	1200 MW ISTS Connected Projects (ISTS-VIII)	PPA & PSA yet to be executed	NA	<a href="#">RJJB02</a>

Status of Underconstruction Solar Power Projects					
Others					
S-NO	SPV/ Parent/ Holding Company (Name of Project Company/ SPD)	Bidding Scheme	Remarks	Covid Extension	*Transmission Lines Associated with RE Project
29	ReNew Solar Power Pvt. Ltd.	1200 MW ISTS Connected Projects (ISTS-VIII)	PPA & PSA yet to be executed	NA	<a href="#">RJJAF02</a>
30	AMP Energy Green Pvt. Ltd.	2000 MW ISTS Connected Projects (ISTS-IX)	PPA & PSA yet to be executed	NA	<a href="#">RJJOB02</a>
31	Avikiran Surya India Pvt. Ltd.	2000 MW ISTS Connected Projects (ISTS-IX)	PPA & PSA yet to be executed	NA	<a href="#">RJBIB02</a>
32	Ayana Renewable Power Pvt Ltd	2000 MW ISTS Connected Projects (ISTS-IX)	PPA & PSA yet to be executed	NA	<a href="#">RJBIB02</a>
33	Eden Renewable Bercy Pvt. Ltd.	2000 MW ISTS Connected Projects (ISTS-IX)	PPA & PSA yet to be executed	NA	<a href="#">RJJAF03</a>
34	IB Vogt Singapore Pte Ltd	2000 MW ISTS Connected Projects (ISTS-IX)	PPA & PSA yet to be executed	NA	<a href="#">RJJAF03</a>

Status of Underconstruction Solar Power Projects					
Others					
S-NO	SPV/ Parent/ Holding Company (Name of Project Company/ SPD)	Bidding Scheme	Remarks	Covid Extension	*Transmission Lines Associated with RE Project
35	ReNew Solar Power Pvt. Ltd.	2000 MW ISTS Connected Projects (ISTS-IX)	PPA & PSA yet to be executed	NA	<a href="#">RJAF03</a>
36	ReNew Solar Power Pvt. Ltd.	2000 MW ISTS Connected Projects (ISTS-IX)	PPA & PSA yet to be executed	NA	<a href="#">RJAF03</a>
37	Solarpack Corporacion Technologica S.A	2000 MW ISTS Connected Projects (ISTS-IX)	PPA & PSA yet to be executed	NA	<a href="#">RJJB02</a>
38	ACME Aklera Power Technology Pvt. Ltd	750 MW Rajasthan (Tranche-I)		Extension in all timeline has been granted due to Covid-19 in line with MNRE OM dated 30.06.2020	<a href="#">RJAJ02</a>
39	Fortum Solar Plus Pvt. Ltd.	750 MW Rajasthan (Tranche-I)		Extension in all timeline has been granted due to Covid-19 in line with MNRE OM dated 30.06.2020	<a href="#">RJAB01</a>
40	ReNew Solar Energy (Jharkhand Five) Pvt. Ltd	750 MW Rajasthan (Tranche-I)		Extension in all timeline has been granted due to Covid-19 in line with MNRE OM dated 30.06.2020	<a href="#">RJAJ02</a>
41	Sitara Solar Energy Pvt. Ltd.	750 MW Rajasthan (Tranche-I)		Extension in all timeline has been granted due to Covid-19 in line with MNRE OM dated 30.06.2020	<a href="#">RJOK01</a>

Status of Underconstruction Solar Power Projects					
Others					
S-NO	SPV/ Parent/ Holding Company (Name of Project Company/ SPD)	Bidding Scheme	Remarks	Covid Extension	*Transmission Lines Associated with RE Project
42	Palimarwar Solar House Pvt. Ltd.	750 MW Rajasthan (Tranche-I)		Extension in all timeline has been granted due to Covid-19 in line with MNRE OM dated 30.06.2020	<a href="#">RJJAR01</a>
43	Palimarwar Solar House Pvt. Ltd.	750 MW Rajasthan (Tranche-I)		Extension in all timeline has been granted due to Covid-19 in line with MNRE OM dated 30.06.2020	<a href="#">RJJAR01</a>
44	NTPC Limited	750 MW Rajasthan (Tranche-II)		Extension in all timeline has been granted due to Covid-19 in line with MNRE OM dated 30.06.2020	<a href="#">RJGNV01</a>
45	-	750 MW Rajasthan (Tranche-II)		Extension in all timeline has been granted due to Covid-19 in line with MNRE OM dated 30.06.2020	<a href="#">RJBIG01</a>
46	Clean Solar Power (BHAINSADA) Pvt. Ltd.	750 MW Rajasthan (Tranche-II)		Extension in all timeline has been granted due to Covid-19 in line with MNRE OM dated 30.06.2020	<a href="#">RJJA02</a>
47	Auxo Sunlight Pvt. Ltd.	150 MW Grid Connected Floating Solar PV Plants		Extension in all timeline has been granted due to Covid-19 in line with MNRE OM dated 30.06.2020	
48	ReNew Sun Power Pvt. Ltd.	150 MW Grid Connected Floating Solar PV Plants		Extension in all timeline has been granted due to Covid-19 in line with MNRE OM dated 30.06.2020	

Status of Underconstruction Solar Power Projects					
Others					
S-NO	SPV/ Parent/ Holding Company (Name of Project Company/ SPD)	Bidding Scheme	Remarks	Covid Extension	*Transmission Lines Associated with RE Project
49	Rihan Floating Solar Pvt. Ltd.	150 MW Grid Connected Floating Solar PV Plants		Extension in all timeline has been granted due to Covid-19 in line with MNRE OM dated 30.06.2020	
50	SB Energy Seven Pvt Ltd.	750 MW Kadapa Solar Park (5000 MW VGF Scheme)	<p>1. Land not given. Project is unlikely to come.</p> <p>2. APSPCL yet to award contract for construction of Grid S/S and realted Transmission line.</p> <p>. SPPD has not handed over the land. As most of the Land earmarked for thgis purpose is government Land, state government's NOC is required for subleasing of land to the SPDs, no NOC/subleasing permission has been received to SPPD yet</p> <p>2. Initialy the tariff adoption for the Projects got delayed due state government's stand of renegotiating all the tariff and thereafter public hearing in APERC. Subsequently, APTEL overruled APERC decision and considered the adoption of Traiff at discovered Tariff only. During this Process more than one year time got lost and accordingly SPDs have sought extension of timeline of PPA. Since there is a back to back PSA with APDISCOMs for trthese Projects and unilateral extension of PPA would not have served any purpose, SECI has written to APDISCOM for extension of PSA timelines</p> <p>3. Despite of several reminders to the state over these issues, no positive response or tangible progress is seen in these issues</p>	NA	<a href="#">APKAK01</a>
51	Sprng Soura Kiran Vidyut Pvt Ltd.	750 MW Kadapa Solar Park (5000 MW VGF Scheme)		NA	<a href="#">APKAK01</a>
52	Ayana Renewable Power Pvt. Ltd.	750 MW Kadapa Solar Park (5000 MW VGF Scheme)		NA	<a href="#">APKAK01</a>

Status of Underconstruction Solar Power Projects					
Others					
S-NO	SPV/ Parent/ Holding Company (Name of Project Company/ SPD)	Bidding Scheme	Remarks	Covid Extension	*Transmission Lines Associated with RE Project
53	NTPC Limited	CPSU Scheme (Tranche-I, 2000 MW)		Extension in all timeline has been granted due to Covid-19 in line with MNRE OM dated 30.06.2020	
54	NHDC LTD	CPSU Scheme (Tranche-I, 2000 MW)		Extension in all timeline has been granted due to Covid-19 in line with MNRE OM dated 30.06.2020	
55	The singareni Collieries Company limited	CPSU Scheme (Tranche-I, 2000 MW)		Extension in all timeline has been granted due to Covid-19 in line with MNRE OM dated 30.06.2020	
56	Assam power Distribution Company Limited	CPSU Scheme (Tranche-I, 2000 MW)		Extension in all timeline has been granted due to Covid-19 in line with MNRE OM dated 30.06.2020	



Status of Underconstruction Solar Power Projects					
Others					
S-NO	SPV/ Parent/ Holding Company (Name of Project Company/ SPD)	Bidding Scheme	Remarks	Covid Extension	*Transmission Lines Associated with RE Project
57	Delhi Metro Rail Corporation Limited	CPSU Scheme (Tranche-I, 2000 MW)		Extension in all timeline has been granted due to Covid-19 in line with MNRE OM dated 30.06.2020	
58	Nalanda University	CPSU Scheme (Tranche-I, 2000 MW)		Extension in all timeline has been granted due to Covid-19 in line with MNRE OM dated 30.06.2020	
59	NTPC Limited	CPSU Scheme (Tranche-II, 1500 MW)		Extension in all timeline has been granted due to Covid-19 in line with MNRE OM dated 30.06.2020	
60	The Singareni Collieries Company Limited	CPSU Scheme (Tranche-II, 1500 MW)		Extension in all timeline has been granted due to Covid-19 in line with MNRE OM dated 30.06.2020	

Status of Underconstruction Solar Power Projects					
Others					
S-NO	SPV/ Parent/ Holding Company (Name of Project Company/ SPD)	Bidding Scheme	Remarks	Covid Extension	*Transmission Lines Associated with RE Project
61	Indore Municipal Corporation	CPSU Scheme (Tranche-II, 1500 MW)		Extension in all timeline has been granted due to Covid-19 in line with MNRE OM dated 30.06.2020	

# Details of Underconstruction Wind Power Projects

**Central Electricity Authority / केन्द्रीय विद्युत प्राधिकरण**  
**Renewable Energy Project Monitoring Division/नवीकरणीय ऊर्जा परियोजना प्रबोधन प्रभाग**



Summary of Underconstruction Wind Power Projects				
S.No	Scheme	Total Capacity Tendered (MW)	Total Capacity Awarded (MW)	Under construction Capacity (MW)
1	Trenche I	1000.00	1049.90	50.00
2	Trenche II	1000.00	1000.00	315.50
3	Trenche III	2000.00	2000.00	1649.80
4	Trenche IV	2000.00	2000.00	2000.00
5	Trenche V	1200.00	1190.00	1190.00
6	Trenche VI	1200.00	1200.00	1200.00
7	Trenche VII	1200.00	480.00	480.00
8	Trenche VIII	1800.00	440.64	440.80
9	Trenche IX	1200.00		
	Total	12600.00	9360.54	7326.10

Status of Underconstruction wind Power Projects							
Physical attributes							
S-NO	SPV/ Parent/ Holding Company (Name of Project Company/ SPD)	Capacity (MW) (Awarded)	Balance Capacity (MW)	Bidding Scheme	Type	State	Project Location
1	Inox Wind Infrastructure Services Limited	250.00	50.00	Tranche I	Wind	Gujarat	Kutch
2	ReNew Power Ventures Private Limited	250.00	65.50	Tranche II	Wind	Gujarat	Kutch
3	Inox Wind Infrastructure Services Limited	50.00	50.00	Tranche II	Wind	Gujarat	Kutch
4	Inox Wind Infrastructure Services Limited	50.00	50.00	Tranche II	Wind	Gujarat	Kutch
5	Inox Wind Infrastructure Services Limited	50.00	50.00	Tranche II	Wind	Gujarat	Kutch
6	Inox Wind Infrastructure Services Limited	50.00	50.00	Tranche II	Wind	Gujarat	Kutch
7	Inox Wind Infrastructure Services Limited	50.00	50.00	Tranche II	Wind	Gujarat	Kutch
8	ReNew Wind Energy (AP2) Private Limited	100.00	100.00	Tranche III	Wind	Gujarat	Kutch
9	ReNew Wind Energy (AP2) Private Limited	300.00	300.00	Tranche III	Wind	Gujarat	Kutch
10	Inox Wind Infrastructure Services Limited	50.00	50.00	Tranche III	Wind	Gujarat	Kutch
11	Inox Wind Infrastructure Services Limited	50.00	50.00	Tranche III	Wind	Gujarat	Kutch
12	Inox Wind Infrastructure Services Limited	50.00	50.00	Tranche III	Wind	Gujarat	Kutch
13	Inox Wind Infrastructure Services Limited	50.00	50.00	Tranche III	Wind	Gujarat	Kutch
14	Torrent Power Limited	300.30	300.30	Tranche III	Wind	Gujarat	Kutch

Status of Underconstruction wind Power Projects							
Physical attributes							
S-NO	SPV/ Parent/ Holding Company (Name of Project Company/ SPD)	Capacity (MW) (Awarded)	Balance Capacity (MW)	Bidding Scheme	Type	State	Project Location
15	Torrent Power Limited	199.50	199.50	Tranche III	Wind	Gujarat	Kutch
16	Alfanar Energy Private Limited	300.00	300.00	Tranche III	Wind	Gujarat	Kutch
17	Adani Green Energy (MP) Limited	250.00	250.00	Tranche III	Wind	Gujarat	Kutch
18	Srijan Energy Systems Private Limited	250.00	250.00	Tranche IV	Wind	Gujarat	Kutch
19	Sprng Renewable Energy Private Limited	300.00	300.00	Tranche IV	Wind	Tamil Nadu	Karur Dist
20	Avikiran Solar India Pvt Ltd.	285.00	285.00	Tranche IV	Wind	Gujarat	Kutch
21	Vivid Solaire Energy Pvt. Ltd.	200.00	200.00	Tranche IV	Wind	Tamil Nadu	Thirunelveli
22	Inox Wind Infrastructure Services Limited	50.00	50.00	Tranche IV	Wind	Gujarat	Kutch
23	Inox Wind Infrastructure Services Limited	50.00	50.00	Tranche IV	Wind	Gujarat	Kutch
24	Adani Renewable Energy (TN) Limited	50.00	50.00	Tranche IV	Wind	Gujarat	Kutch
25	Adani Renewable Energy (TN) Limited	50.00	50.00	Tranche IV	Wind	Gujarat	Kutch
26	Adani Renewable Energy (TN) Limited	50.00	50.00	Tranche IV	Wind	Gujarat	Kutch
27	Adani Renewable Energy (TN) Limited	50.00	50.00	Tranche IV	Wind	Gujarat	Kutch
28	Adani Renewable Energy (TN) Limited	50.00	50.00	Tranche IV	Wind	Gujarat	Kutch

Status of Underconstruction wind Power Projects							
Physical attributes							
S-NO	SPV/ Parent/ Holding Company (Name of Project Company/ SPD)	Capacity (MW) (Awarded)	Balance Capacity (MW)	Bidding Scheme	Type	State	Project Location
29	Adani Renewable Energy (TN) Limited	50.00	50.00	Tranche IV	Wind	Gujarat	Kutch
30	Mytrah Vayu (Brahmaputra) Pvt Ltd	300.00	300.00	Tranche IV	Wind	Kerala	Palakkad
31	ReNew Wind Energy (TN) Private Limited	265.00	265.00	Tranche IV	Wind	Gujarat	Kutch
32	Torrent Power Limited	115.00	115.00	Tranche V	Wind		
33	Adani Wind Energy (GJ) Limited	300.00	300.00	Tranche V	Wind	Gujarat	Kutch
34	Alfanar Energy Pvt. Ltd.	300.00	300.00	Tranche V	Wind	Gujarat	Kotda Madh village, Lakhpat Taluk, Kutch district.
35	Sitac Kabini Renewables Private Limited	300.00	300.00	Tranche V	Wind	Gujarat	Kutch
36	Ecoren Energy India Private Limited	175.00	175.00	Tranche V	Wind	Karnataka	Chittaradurga
37	Adani Renewable Energy Park (Gujarat) Limited	250.00	250.00	Tranche VI	Wind	Gujarat	Kutch
38	ReNew Wind Energy (TN) Private Limited	300.00	300.00	Tranche VI	Wind	Madhya Pradesh	Rajgarh
39	Powerica Limited	50.60	50.60	Tranche VI	Wind	Gujarat	Dwarka
40	SBESS Services Projectco Two Private Limited	274.40	274.40	Tranche VI	Wind	Maharashtra	Beed
41	SBESS Services Projectco Two Private Limited	50.00	50.00	Tranche VI	Wind	Maharashtra	Beed
42	Morjar Windfarm Development Pvt. Ltd.	150.00	150.00	Tranche VI	Wind	Gujarat	

Status of Underconstruction wind Power Projects							
Physical attributes							
S-NO	SPV/ Parent/ Holding Company (Name of Project Company/ SPD)	Capacity (MW) (Awarded)	Balance Capacity (MW)	Bidding Scheme	Type	State	Project Location
43	Ecoren Energy India Private Limited	125.00	125.00	Tranche VI	Wind	Karnataka	Chittaradurga
44	Betam Wind Energy Private Limited	200.00	200.00	Tranche VII	Wind	Gujarat	Dwarka
45	ReNew Wind Energy (TN) Private Limited	50.00	50.00	Tranche VII	Wind	Gujarat	Kutch
46	Sprng Vaayu Urja Private Limited	100.00	100.00	Tranche VII	Wind	Madhya Pradesh	Rajgarh
47	Adani Renewable Energy Park (Gujarat) Limited	130.00	130.00	Tranche VII	Wind	Gujarat	Kutch
48	CLP India Private Limited	250.80	250.80	Tranche VIII	Wind	Gujarat	Sidhpur, Dwarka Gujarat
49	Avikiran Energy India Private Limited	190.00	190.00	Tranche VIII	Wind	Gujarat	Sidhpur, Dwarka Gujarat



Status of Underconstruction wind Power Projects								
Physical Progress								
S-NO	SPV/ Parent/ Holding Company (Name of Project Company/ SPD)	Bidding Scheme	Original Scheduled Commissioning Date	Revised Scheduled Commissioning Date	Financial Closure	Land Acquisition	Plant material order	Plant Erection status
1	Inox Wind Infrastructure Services Limited	Tranche I	13.06.19		Acheived	Acquired	completed	
2	ReNew Power Ventures Private Limited	Tranche II	03.05.19		Acheived			
3	Inox Wind Infrastructure Services Limited	Tranche II	03.05.19		Acheived	Under progress	Not Started	Not Started
4	Inox Wind Infrastructure Services Limited	Tranche II	03.05.19		Acheived	Under progress	Not Started	Not Started
5	Inox Wind Infrastructure Services Limited	Tranche II	03.05.19		Acheived	Under progress	Not Started	Not Started
6	Inox Wind Infrastructure Services Limited	Tranche II	03.05.19		Acheived	Under progress	Not Started	Not Started
7	Inox Wind Infrastructure Services Limited	Tranche II	03.05.19		Acheived	Under progress	Not Started	Not Started
8	ReNew Wind Energy (AP2) Private Limited	Tranche III	31.03.21		Not Achieved			
9	ReNew Wind Energy (AP2) Private Limited	Tranche III	31.03.21		Not Achieved			
10	Inox Wind Infrastructure Services Limited	Tranche III	24.11.19	08.04.21	Not Achieved	Not Started	Not Started	Not Started
11	Inox Wind Infrastructure Services Limited	Tranche III	24.11.19	08.04.21	Not Achieved	Not Started	Not Started	Not Started
12	Inox Wind Infrastructure Services Limited	Tranche III	24.11.19	08.04.21	Not Achieved	Not Started	Not Started	Not Started
13	Inox Wind Infrastructure Services Limited	Tranche III	24.11.19	08.04.21	Not Achieved	Not Started	Not Started	Not Started
14	Torrent Power Limited	Tranche III	24.11.19		Not Achieved	Not Started	Not Started	Not Started

Status of Underconstruction wind Power Projects								
Physical Progress								
S-NO	SPV/ Parent/ Holding Company (Name of Project Company/ SPD)	Bidding Scheme	Original Scheduled Commissioning Date	Revised Scheduled Commissioning Date	Financial Closure	Land Acquisition	Plant material order	Plant Erection status
15	Torrent Power Limited	Tranche III	24.11.19		Not Achieved	Not Started	Not Started	Not Started
16	Alfanar Energy Private Limited	Tranche III	29.12.20	06.04.21	Achieved	Under progress	Completed	Under progress
17	Adani Green Energy (MP) Limited	Tranche III	24.11.19	24-09-20	Achieved	Acquired	Completed	Under Progress
18	Srijan Energy Systems Private Limited	Tranche IV	30.11.20		Not Achieved			Started
19	Sprng Renewable Energy Private Limited	Tranche IV	28.08.20	04.12.20	Achieved	Under progress	Completed	Under Progress
20	Avikiran Solar India Pvt Ltd.	Tranche IV	14.03.20	05.06.20	Not Achieved	Under progress	Under Progress	Under Progress
21	Vivid Solaire Energy Pvt. Ltd.	Tranche IV	28.08.20	04.12.20	Not Aceived			
22	Inox Wind Infrastructure Services Limited	Tranche IV	28.02.20	08.04.21	Not Aceived	Not Acquired	Not Placed	Not Started
23	Inox Wind Infrastructure Services Limited	Tranche IV	28.02.20	08.04.21	Not Aceived	Not acquired	Not Placed	Not Started
24	Adani Renewable Energy (TN) Limited	Tranche IV	28.02.20		Not Aceived	Under progress	Under progress	Under progress
25	Adani Renewable Energy (TN) Limited	Tranche IV	28.02.20		Not Aceived	Under progress	Under progress	Under progress
26	Adani Renewable Energy (TN) Limited	Tranche IV	28.02.20		Not Aceived	Under progress	Under progress	Under progress
27	Adani Renewable Energy (TN) Limited	Tranche IV	28.02.20		Not Aceived	Under progress	Under progress	Under progress
28	Adani Renewable Energy (TN) Limited	Tranche IV	28.02.20		Not Aceived	Under progress	Under progress	Under progress

Status of Underconstruction wind Power Projects								
Physical Progress								
S-NO	SPV/ Parent/ Holding Company (Name of Project Company/ SPD)	Bidding Scheme	Original Scheduled Commissioning Date	Revised Scheduled Commissioning Date	Financial Closure	Land Acquisition	Plant material order	Plant Erection status
29	Adani Renewable Energy (TN) Limited	Tranche IV	28.02.20		Not Aceived	Under progress	Under progress	Under progress
30	Mytrah Vayu (Brahmaputra) Pvt Ltd	Tranche IV	28.08.20		Not Aceived	Not Acquired		
31	ReNew Wind Energy (TN) Private Limited	Tranche IV	28.02.20		Not Aceived	Not Acquired		
32	Torrent Power Limited	Tranche V	22.07.20	28.10.20	Not Achieved	Not Acquired		
33	Adani Wind Energy (GJ) Limited	Tranche V	22.07.20	08.04.21	Not Achieved	Under progress	Under Progress	under progress
34	Alfanar Energy Pvt. Ltd.	Tranche V	28.02.21	06.06.21	Not Achieved	Under Progress	Placed	Not Started
35	Sitac Kabini Renewables Private Limited	Tranche V	31.12.20	08.04.2020	Achieved	Under Progress	Placed	Not Started
36	Ecoren Energy India Private Limited	Tranche V	22.07.20	28.10.20	Not Achieved	Not Acquired	Not Placed	NA
37	Adani Renewable Energy Park (Gujarat) Limited	Tranche VI	15.03.21	15.09.21	Not Achieved	Under progress	Under Progress	Under Progress
38	ReNew Wind Energy (TN) Private Limited	Tranche VI	15.03.21		Not Aceived	Under progress		
39	Powerica Limited	Tranche VI	15.03.21		Not Achieved	Acquired	Placed	
40	SBESS Services Projectco Two Private Limited	Tranche VI	15.03.21		Not Achieved	Under progress	Placed	Under Progress
41	SBESS Services Projectco Two Private Limited	Tranche VI	15.03.21		Not Achieved	Under progress	Placed	Under Progress
42	Morjar Windfarm Development Pvt. Ltd.	Tranche VI	15.03.21		Not Achieved	Acquired		

Status of Underconstruction wind Power Projects								
Physical Progress								
S-NO	SPV/ Parent/ Holding Company (Name of Project Company/ SPD)	Bidding Scheme	Original Scheduled Commissioning Date	Revised Scheduled Commissioning Date	Financial Closure	Land Acquisition	Plant material order	Plant Erection status
43	Ecoren Energy India Private Limited	Tranche VI	15.03.21		Not Aceived			
44	Betam Wind Energy Private Limited	Tranche VII	18.04.21		Not Achieved	Not Acquired	NA	NA
45	ReNew Wind Energy (TN) Private Limited	Tranche VII	18.04.21		Not Aceived			
46	Sprng Vaayu Urja Private Limited	Tranche VII	18.04.21		Not Achieved	Not Acquired	Not Placed	Not Started
47	Adani Renewable Energy Park (Gujarat) Limited	Tranche VII	18.04.21	18.04.21	Not Achieved	Under progress	Under Progress	Under progress
48	CLP India Private Limited	Tranche VIII	27.06.21		Not Aceived	Under progress	Under Progress	Not Started
49	Avikiran Energy India Private Limited	Tranche VIII	27.06.21		Not Aceived			

Status of Underconstruction wind Power Projects								
Commercial Details								
S-NO	SPV/ Parent/ Holding Company (Name of Project Company/ SPD)	Bidding Scheme	Date of Letter of Award (LOA)	Bidder's Name	Bidding Agency (Center/ State/ Others)	PPA	PSA (End Consumer)	Tariff / Original PPA Tariff (INR/ kWh)
1	Inox Wind Infrastructure Services Limited	Tranche I	05-04-17	Wind Four Energy Pvt. Ltd.	SECI	21-Jul-17	UTTAR PRADESH(100) DELHI(50MW) BIHAR(50MW) Jharkhand:(50MW)	3.46
2	ReNew Power Ventures Private Limited	Tranche II	11-03-17	ReNew Power Ventures Private Limited	SECI	3-Jan-18	UP100(MW), Punjab(100MW), Goa(50MW)	
3	Inox Wind Infrastructure Services Limited	Tranche II	11-03-17	Haroda Wind Energy Private Limited	SECI	3-Jan-18	Haryana(150MW), UP(100MW)	2.65
4	Inox Wind Infrastructure Services Limited	Tranche II	11-03-17	Khatiyu Wind Energy Private Limited	SECI	3-Jan-18	Haryana(150MW), UP(100MW)	2.65
5	Inox Wind Infrastructure Services Limited	Tranche II	11-03-17	Vigodi Wind Energy Private Limited	SECI	3-Jan-18	Haryana(150MW), UP(100MW)	2.65
6	Inox Wind Infrastructure Services Limited	Tranche II	11-03-17	Nani Virani Wind Energy Private Limited	SECI	3-Jan-18	Haryana(150MW), UP(100MW)	2.65
7	Inox Wind Infrastructure Services Limited	Tranche II	11-03-17	Ravapar Wind Energy Private Limited	SECI	3-Jan-18	Haryana(150MW), UP(100MW)	2.65
8	ReNew Wind Energy (AP2) Private Limited	Tranche III	23-02-18	ReNew Wind Energy (AP2) Private Limited	SECI	24-May-18	Haryana(350MW), Odisha(50MW)	
9	ReNew Wind Energy (AP2) Private Limited	Tranche III	23-02-18	ReNew Wind Energy (AP2) Private Limited	SECI	24-May-18	Haryana(350MW), Odisha(50MW)	
10	Inox Wind Infrastructure Services Limited	Tranche III	23-02-18	ALIENTO WIND ENERGY PRIVATE LIMITED	SECI	24-May-18	Jharkhand(200MW)	2.44
11	Inox Wind Infrastructure Services Limited	Tranche III	23-02-18	FLURRY WIND ENERGY PRIVATE LIMITED	SECI	24-May-18	Jharkhand(200MW)	2.44
12	Inox Wind Infrastructure Services Limited	Tranche III	23-02-18	TEMPEST WIND ENERGY PRIVATE LIMITED	SECI	24-May-18	Jharkhand(200MW)	2.44

Status of Underconstruction wind Power Projects								
Commercial Details								
S-NO	SPV/ Parent/ Holding Company (Name of Project Company/ SPD)	Bidding Scheme	Date of Letter of Award (LOA)	Bidder's Name	Bidding Agency (Center/ State/ Others)	PPA	PSA (End Consumer)	Tariff / Original PPA Tariff (INR/ kWh)
13	Inox Wind Infrastructure Services Limited	Tranche III	23-02-18	VUELTA ENERGY PRIVATE LIMITED	SECI	24-May-18	Jharkhand(200MW)	2.44
14	Torrent Power Limited	Tranche III	23-02-18	Torrent Power Limited	SECI	Terminated	MP(450MW), Bihar(49.8MW)	
15	Torrent Power Limited	Tranche III	23-02-18	Torrent Power Limited	SECI	Terminated	MP(450MW), Bihar(49.8MW)	
16	Alfanar Energy Private Limited	Tranche III	23-02-18	Alfanar Company	SECI	24-May-18	Delhi(250MW) Bihar(50MW)	2.45
17	Adani Green Energy (MP) Limited	Tranche III	23-02-18	Adani Green Energy (MP) Limited	SECI	24-May-18	Goa(50MW), Chhattisgarh(150MW), Bihar(50MW)	2.45
18	Srijan Energy Systems Private Limited	Tranche IV	01-06-18	Srijan Energy Systems Private Limited	SECI	30-Aug-18	MP(250MW)	
19	Sprng Renewable Energy Private Limited	Tranche IV	01-06-18	Sprng Energy Private Limited	SECI	30-Aug-18	UP(300MW)	2.51
20	Avikiran Solar India Pvt Ltd.	Tranche IV	01-06-18	BLP Energy Private Limited	SECI	30-Aug-18	Maharashtra (100MW) MP(185MW)	2.51
21	Vivid Solaire Energy Pvt. Ltd.	Tranche IV		Betam Wind Energy Private Limited	SECI	30-Aug-18	Odisha100(MW), UP(100MW)	
22	Inox Wind Infrastructure Services Limited	Tranche IV	01-06-18	Suswind Power Private Limited	SECI	30-Aug-18	Maharashtra (100MW)	2.51
23	Inox Wind Infrastructure Services Limited	Tranche IV	01-06-18	Flutter Wind Energy Private Limited	SECI	30-Aug-18	Maharashtra (100MW)	2.51
24	Adani Renewable Energy (TN) Limited	Tranche IV	01-06-18	Adani Green Energy (MP) Limited	SECI	30-Aug-18	Maharashtra (300MW)	2.51
25	Adani Renewable Energy (TN) Limited	Tranche IV	01-06-18	Adani Green Energy (MP) Limited	SECI	30-Aug-18	Maharashtra (300MW)	2.51
26	Adani Renewable Energy (TN) Limited	Tranche IV	01-06-18	Adani Green Energy (MP) Limited	SECI	30-Aug-18	Maharashtra (300MW)	2.51

Status of Underconstruction wind Power Projects								
Commercial Details								
S-NO	SPV/ Parent/ Holding Company (Name of Project Company/ SPD)	Bidding Scheme	Date of Letter of Award (LOA)	Bidder's Name	Bidding Agency (Center/ State/ Others)	PPA	PSA (End Consumer)	Tariff / Original PPA Tariff (INR/ kWh)
27	Adani Renewable Energy (TN) Limited	Tranche IV	01-06-18	Adani Green Energy (MP) Limited	SECI	30-Aug-18	Maharashtra (300MW)	2.51
28	Adani Renewable Energy (TN) Limited	Tranche IV	01-06-18	Adani Green Energy (MP) Limited	SECI	30-Aug-18	Maharashtra (300MW)	2.51
29	Adani Renewable Energy (TN) Limited	Tranche IV	01-06-18	Adani Green Energy (MP) Limited	SECI	30-Aug-18	Maharashtra (300MW)	2.51
30	Mytrah Vayu (Brahmaputra) Pvt Ltd	Tranche IV	01-06-18	Mytrah Energy (India) Private Limited	SECI	Terminated	UP(150MW),BYPL, Delhi(100MW), TPDDL, Delhi(50	
31	ReNew Wind Energy (TN) Private Limited	Tranche IV	01-06-18	ReNew Wind Energy (TN) Private Limited	SECI	Terminated	UP(150MW),Dadra & NagarHaveli(50MW), MP(65MW)	
32	Torrent Power Limited	Tranche V	24-10-18	Torrent Power Limited	SECI	22-Jan-19	Haryana(115MW)	
33	Adani Wind Energy (GJ) Limited	Tranche V	24-10-18	Adani Green Energy Limited	SECI	22-Jan-19	Bihar(125MW), Haryana(175MW)	2.76
34	Alfanar Energy Pvt. Ltd.	Tranche V	24-10-18	Netra Wind Private Limited	SECI	22-Jan-19	Haryana(300MW)	2.77
35	Sitac Kabini Renewables Private Limited	Tranche V	24-10-18	Sitac Kabini Renewables Private Limited	SECI	22-Jan-19	Delhi(200MW), Puducherry(100MW)	2.77
36	Ecoren Energy India Private Limited	Tranche V	24-10-18	Boreas Renewable Energy Private Limited	SECI	22-Jan-19	Bihar175(MW)	
37	Adani Renewable Energy Park (Gujarat) Limited	Tranche VI	17-06-19	Adani Green Energy Three Limited	SECI	15-Sep-19	Kerala(75MW), Odisha(50MW), UP(85MW),	2.82
38	ReNew Wind Energy (TN) Private Limited	Tranche VI	17-06-19	Ostro Energy Private Limited	SECI	15-Sep-19	Bihar(300MW)	
39	Powerica Limited	Tranche VI	17-06-19	Powerica Limited	SECI	15-Sep-19	UP(50.6MW)	
40	SBESS Services Projectco Two Private Limited	Tranche VI	17-06-19	SBESS Services Projectco Two Private Limited	SECI	15-Sep-19	UP (324.4MW)	

Status of Underconstruction wind Power Projects								
Commercial Details								
S-NO	SPV/ Parent/ Holding Company (Name of Project Company/ SPD)	Bidding Scheme	Date of Letter of Award (LOA)	Bidder's Name	Bidding Agency (Center/ State/ Others)	PPA	PSA (End Consumer)	Tariff / Original PPA Tariff (INR/ kWh)
41	SBESS Services Projectco Two Private Limited	Tranche VI	17-06-19	SBESS Services Projectco Two Private Limited	SECI	15-Sep-19	UP (324.4MW)	
42	Morjar Windfarm Development Pvt. Ltd.	Tranche VI	17-06-19	Srijan Energy Systems Private Limited	SECI	15-Sep-19	Bihar(50MW), Goa(50MW), Delhi(50MW)	
43	Ecoren Energy India Private Limited	Tranche VI	17-06-19	Zenataris Renewable Energy Private Limited	SECI	15-Sep-19	Kerala(125MW)	
44	Betam Wind Energy Private Limited	Tranche VII		Betam Wind Energy Private Limited	SECI	17-Sep-19		
45	ReNew Wind Energy (TN) Private Limited	Tranche VII		Ostro Energy Private Limited	SECI	17-Sep-19		
46	Sprng Vaayu Urja Private Limited	Tranche VII	19-06-19	Sprng Energy Private Limited	SECI	17-Sep-19	Kerela (100 MW)	2.82
47	Adani Renewable Energy Park (Gujarat) Limited	Tranche VII	19-11-2019	Adani Renewable Energy Park (Gujarat) Limited	SECI	17-Sep-19		2.83
48	CLP India Private Limited	Tranche VIII	28-09-19	CLP India Private Limited	SECI	Executed		2.83
49	Avikiran Energy India Private Limited	Tranche VIII	28-09-19	Avikiran Energy India Private Limited	SECI	Not signed		



Status of Underconstruction wind Power Projects						
LTA Connectivity						
S-NO	SPV/ Parent/ Holding Company (Name of Project Company/ SPD)	Bidding Scheme	Sub-Station	Owner of Substation	Transmission line	Status
1	Inox Wind Infrastructure Services Limited	Tranche I	765/400/220 kV Bhuj S/S	PGCIL		
2	ReNew Power Ventures Private Limited	Tranche II	400/220 KV Bachau S/S	PGCIL		
3	Inox Wind Infrastructure Services Limited	Tranche II	765/400/220 kV Bhuj S/S	PGCIL		
4	Inox Wind Infrastructure Services Limited	Tranche II	765/400/220 kV Bhuj S/S	PGCIL		
5	Inox Wind Infrastructure Services Limited	Tranche II	765/400/220 kV Bhuj S/S	PGCIL		
6	Inox Wind Infrastructure Services Limited	Tranche II	765/400/220 kV Bhuj S/S	PGCIL		
7	Inox Wind Infrastructure Services Limited	Tranche II	765/400/220 kV Bhuj S/S	PGCIL		
8	ReNew Wind Energy (AP2) Private Limited	Tranche III	220/400 KV Bachau S/S	PGCIL		
9	ReNew Wind Energy (AP2) Private Limited	Tranche III	220/400 KV Bhuj S/S	PGCIL		
10	Inox Wind Infrastructure Services Limited	Tranche III	765/400/220 kV Bhuj-II S/S	PGCIL		
11	Inox Wind Infrastructure Services Limited	Tranche III	765/400/220 kV Bhuj-II S/S	PGCIL		
12	Inox Wind Infrastructure Services Limited	Tranche III	765/400/220 kV Bhuj-II S/S	PGCIL		
13	Inox Wind Infrastructure Services Limited	Tranche III	765/400/220 kV Bhuj-II S/S	PGCIL		
14	Torrent Power Limited	Tranche III	765/400/220 kV Bhuj S/S	PGCIL		
15	Torrent Power Limited	Tranche III	765/400/220 kV Bhuj S/S	PGCIL		

Status of Underconstruction wind Power Projects						
LTA Connectivity						
S-NO	SPV/ Parent/ Holding Company (Name of Project Company/ SPD)	Bidding Scheme	Sub-Station	Owner of Substation	Transmission line	Status
16	Alfanar Energy Private Limited	Tranche III	765/400/220 kV Bhuj S/S	PGCIL	96% Completed Foundation: 210/210 Erection: 210/210. Stringing: 58.50/66 KM	
17	Adani Green Energy (MP) Limited	Tranche III	765/400/220 kV Bhuj S/S	PGCIL		
18	Srijan Energy Systems Private Limited	Tranche IV	765/400/220 kV Bhuj S/S (220 kV level)	PGCIL		
19	Sprng Renewable Energy Private Limited	Tranche IV	400/230 kV Pugalur S/S (230 kV level)	PGCIL	33.8 km S/C Line on D/C Tower from wind farm pooling Substation to PGCIL Pugalur Grid Substation.	EHV Tower Foundation casted : 118/127, EHV Tower Stringing : 76/127 towers completed
20	Avikiran Solar India Pvt Ltd.	Tranche IV	765/400/220 kV Bhuj S/S (220 kV level)	PGCIL	Achieved Connectivity approval .  220kV EHV line between Wind pooling station and Grid Substation  Total length 82.2km;	Current status: Foundations:172 / 283 Erection: 123/283 stringing: 28.072/82.2km
21	Vivid Solaire Energy Pvt. Ltd.	Tranche IV	400/230 kV Thirunelveli S/S (230 kV level)			
22	Inox Wind Infrastructure Services Limited	Tranche IV	765/400/220 kV Bhuj-II S/S (220 kV level)	PGCIL		

Status of Underconstruction wind Power Projects						
LTA Connectivity						
S-NO	SPV/ Parent/ Holding Company (Name of Project Company/ SPD)	Bidding Scheme	Sub-Station	Owner of Substation	Transmission line	Status
23	Inox Wind Infrastructure Services Limited	Tranche IV	765/400/220 kV Bhuj-II S/S (220 kV level)	PGCIL		
24	Adani Renewable Energy (TN) Limited	Tranche IV	765/400/220 kV Bhuj S/S (220 kV level)	PGCIL	Under Progress	
25	Adani Renewable Energy (TN) Limited	Tranche IV	765/400/220 kV Bhuj S/S (220 kV level)	PGCIL	Under Progress	
26	Adani Renewable Energy (TN) Limited	Tranche IV	765/400/220 kV Bhuj S/S (220 kV level)	PGCIL	Under Progress	
27	Adani Renewable Energy (TN) Limited	Tranche IV	765/400/220 kV Bhuj S/S (220 kV level)	PGCIL	Under Progress	
28	Adani Renewable Energy (TN) Limited	Tranche IV	765/400/220 kV Bhuj S/S (220 kV level)	PGCIL	Under Progress	
29	Adani Renewable Energy (TN) Limited	Tranche IV	765/400/220 kV Bhuj S/S (220 kV level)	PGCIL	Under Progress	
30	Mytrah Vayu (Brahmaputra) Pvt Ltd	Tranche IV	400/230 kV Palakkad S/S (230 kV level)	KSEB		
31	ReNew Wind Energy (TN) Private Limited	Tranche IV	765/400/220 kV Bhuj S/S (220 kV level)	PGCIL		
32	Torrent Power Limited	Tranche V	765/400/220 kV Bhuj S/S (220 kV level)	PGCIL		
33	Adani Wind Energy (GJ) Limited	Tranche V	765/400/220 kV Bhuj -II S/S (220 kV level)	PGCIL	Under Progress	Bhuj-II PS will be commissioned by 31-Dec-20

Status of Underconstruction wind Power Projects						
LTA Connectivity						
S-NO	SPV/ Parent/ Holding Company (Name of Project Company/ SPD)	Bidding Scheme	Sub-Station	Owner of Substation	Transmission line	Status
34	Alfanar Energy Pvt. Ltd.	Tranche V	765/400/220 kV Bhuj -II S/S (220 kV level)	PGCIL	Route survey completed and order placed to Vendor but Work not started	
35	Sitac Kabini Renewables Private Limited	Tranche V	765/400/220 kV Bhuj -II S/S (220 kV level)	PGCIL		
36	Ecoren Energy India Private Limited	Tranche V	Hiriyur 400/220 kV	PGCIL		
37	Adani Renewable Energy Park (Gujarat) Limited	Tranche VI	765/400/220 kV Bhuj-II S/S (220 kV level)	PGCIL	Under Progress	Bhuj-II PS will be commissioned by 31-Dec-20
38	ReNew Wind Energy (TN) Private Limited	Tranche VI	220 kV Rajgarh S/S (220 kV level)	PGCIL		
39	Powerica Limited	Tranche VI	400/220 kV Jam Khambaliya S/S (220 kV level)			
40	SBESS Services Projectco Two Private Limited	Tranche VI	400/220 kV Parli S/S (220 kV level)	PGCIL		
41	SBESS Services Projectco Two Private Limited	Tranche VI	400/220 kV Parli S/S (220 kV level)	PGCIL		
42	Morjar Windfarm Development Pvt. Ltd.	Tranche VI	765/400/220 kV Bhuj S/S (220 kV level)	PGCIL		
43	Ecoren Energy India Private Limited	Tranche VI	400/220 kV Hiriyur S/S (220 kV level)	PGCIL		

Status of Underconstruction wind Power Projects						
LTA Connectivity						
S-NO	SPV/ Parent/ Holding Company (Name of Project Company/ SPD)	Bidding Scheme	Sub-Station	Owner of Substation	Transmission line	Status
44	Betam Wind Energy Private Limited	Tranche VII	400/220 kV Jamkhambaliya S/S (220 kV level)	GETCO		
45	ReNew Wind Energy (TN) Private Limited	Tranche VII	220 kV Bachhau S/S (220 kV level)	PGCIL		
46	Sprng Vaayu Urja Private Limited	Tranche VII	400/220 kV Rajgarh S/S (220 kV level)	PGCIL	~26 km Single Circuit Line on Single/Double Circuit Tower from wind farm pooling Substation to PGCIL Rajgarh Grid Substation & ~3 km underground cable in sanctuary area towards PGCIL rajgarh end	Construction not commenced
47	Adani Renewable Energy Park (Gujarat) Limited	Tranche VII	765/400/220 kV Bhuj-II S/S (220 kV level)		Under Progress	Bhuj-II PS will be commissioned by 31-Dec-20
48	CLP India Private Limited	Tranche VIII	400/220 kV Jamkhambaliya S/S (220 kV level)	GETCO	220 kV S/C transmission line of ~40km length is proposed with following bifurcation:  1. Approximate length of S/C transmission line on Multi- circuit towers: 2 km 2. Approximate length of S/C transmission line on Double- circuit towers: 38 km	
49	Avikiran Energy India Private Limited	Tranche VIII	400/220 kV Jamkhambaliya S/S (220 kV level)	GETCO		

Status of Underconstruction wind Power Projects					
Others					
S-NO	SPV/ Parent/ Holding Company (Name of Project Company/ SPD)	Bidding Scheme	Remarks	Covid Extension	*Transmission Lines Associated with RE Project
1	Inox Wind Infrastructure Services Limited	Tranche I	50 MW Project Cancelled as WPD had failed to to commission within extended period		<a href="#">GJKUB01</a>
2	ReNew Power Ventures Private Limited	Tranche II	1. 27.6 MW is ready for commissioning. Balance 37.9 MW might not come due to contractual issues		<a href="#">GJKUB03</a>
3	Inox Wind Infrastructure Services Limited	Tranche II	1. Developer requested time extension as land acquisition is not complete. However, since Nov 2019 failed to submit required document to SECI		<a href="#">GJKUB01</a>
4	Inox Wind Infrastructure Services Limited	Tranche II			<a href="#">GJKUB01</a>
5	Inox Wind Infrastructure Services Limited	Tranche II			<a href="#">GJKUB01</a>
6	Inox Wind Infrastructure Services Limited	Tranche II			<a href="#">GJKUB01</a>
7	Inox Wind Infrastructure Services Limited	Tranche II			<a href="#">GJKUB01</a>
8	ReNew Wind Energy (AP2) Private Limited	Tranche III	1. WPD informed that this project is not commercially viable		<a href="#">GJKUB03</a>
9	ReNew Wind Energy (AP2) Private Limited	Tranche III	1.WPD has given prior intimation of commissioning		<a href="#">GJKUB01</a>
10	Inox Wind Infrastructure Services Limited	Tranche III	1. Land is not available with WPD. SECI has granted extension till 08.04.2021 for 100 MW project only.		<a href="#">GJKUB02</a>
11	Inox Wind Infrastructure Services Limited	Tranche III			<a href="#">GJKUB02</a>
12	Inox Wind Infrastructure Services Limited	Tranche III			<a href="#">GJKUB02</a>

Status of Underconstruction wind Power Projects					
Others					
S-NO	SPV/ Parent/ Holding Company (Name of Project Company/ SPD)	Bidding Scheme	Remarks	Covid Extension	*Transmission Lines Associated with RE Project
13	Inox Wind Infrastructure Services Limited	Tranche III	1. Land is not available with WPD. SECI has granted extension till 08.04.2021 for 100 MW project only.		<a href="#">GJKUB02</a>
14	Torrent Power Limited	Tranche III	1. WPD unilaterally terminated the PPA and filed cse in CERC		<a href="#">GJKUB01</a>
15	Torrent Power Limited	Tranche III			<a href="#">GJKUB01</a>
16	Alfanar Energy Private Limited	Tranche III	1. WPD has given notice to commission 150 MW by 22.07.2020	Extension in all timeline has been granted due to Covid-19 in line with MNRE OM dated 30.06.2020	<a href="#">GJKUB01</a>
17	Adani Green Energy (MP) Limited	Tranche III			<a href="#">GJKUB01</a>
18	Srijan Energy Systems Private Limited	Tranche IV	1. EHV Line work completed		<a href="#">GJKUB01</a>
19	Sprng Renewable Energy Private Limited	Tranche IV	1. FC extended til revised SCD		<a href="#">TNKA02</a>
20	Avikiran Solar India Pvt Ltd.	Tranche IV	1. FC extended till revised SCD		<a href="#">GJKUB01</a>
21	Vivid Solaire Energy Pvt. Ltd.	Tranche IV	1. FC extended til revised SCD 2. Prior intimation of commissioning of 1st part by Aug 2020.		<a href="#">TNTI01</a>
22	Inox Wind Infrastructure Services Limited	Tranche IV	No progress		<a href="#">GJKUB02</a>
23	Inox Wind Infrastructure Services Limited	Tranche IV	No progress		<a href="#">GJKUB02</a>

Status of Underconstruction wind Power Projects					
Others					
S-NO	SPV/ Parent/ Holding Company (Name of Project Company/ SPD)	Bidding Scheme	Remarks	Covid Extension	*Transmission Lines Associated with RE Project
24	Adani Renewable Energy (TN) Limited	Tranche IV			<a href="#">GJKUB01</a>
25	Adani Renewable Energy (TN) Limited	Tranche IV			<a href="#">GJKUB01</a>
26	Adani Renewable Energy (TN) Limited	Tranche IV			<a href="#">GJKUB01</a>
27	Adani Renewable Energy (TN) Limited	Tranche IV			<a href="#">GJKUB01</a>
28	Adani Renewable Energy (TN) Limited	Tranche IV			<a href="#">GJKUB01</a>
29	Adani Renewable Energy (TN) Limited	Tranche IV			<a href="#">GJKUB01</a>
30	Mytrah Vayu (Brahmaputra) Pvt Ltd	Tranche IV	1. WPD unilaterally terminated the PPA and filed cse in CERC		<a href="#">KEPA01</a>
31	ReNew Wind Energy (TN) Private Limited	Tranche IV	1. WPD unilaterally terminated the PPA and filed cse in CERC		<a href="#">GJKUB01</a>
32	Torrent Power Limited	Tranche V	1. LTA was revokeed		<a href="#">GJKUB01</a>
33	Adani Wind Energy (GJ) Limited	Tranche V	1. FC date extended to revised SCD		<a href="#">GJKUB02</a>
34	Alfanar Energy Pvt. Ltd.	Tranche V	1. FC date extended to revised SCD	Extension in all timeline has been granted due to Covid-19 in line with MNRE OM dated 30.06.2020	<a href="#">GJKUB02</a>



Status of Underconstruction wind Power Projects					
Others					
S-NO	SPV/ Parent/ Holding Company (Name of Project Company/ SPD)	Bidding Scheme	Remarks	Covid Extension	*Transmission Lines Associated with RE Project
35	Sitac Kabini Renewables Private Limited	Tranche V	1. FC date extended to revised SCD	Extension in all timeline has been granted due to Covid-19 in line with MNRE OM dated 30.06.2021	<a href="#">GJKUB02</a>
36	Ecoren Energy India Private Limited	Tranche V	1. FC date extended to revised SCD 2. Developer is not able to provide documents to SECI required for. SCD extension		<a href="#">KNCH01</a>
37	Adani Renewable Energy Park (Gujarat) Limited	Tranche VI			<a href="#">GJKUB02</a>
38	ReNew Wind Energy (TN) Private Limited	Tranche VI			<a href="#">MPRA01</a>
39	Powerica Limited	Tranche VI			<a href="#">GJDWJ01</a>
40	SBESS Services Projectco Two Private Limited	Tranche VI			<a href="#">MHBE01</a>
41	SBESS Services Projectco Two Private Limited	Tranche VI			<a href="#">MHBE01</a>
42	Morjar Windfarm Development Pvt. Ltd.	Tranche VI			<a href="#">GJKUB01</a>
43	Ecoren Energy India Private Limited	Tranche VI			<a href="#">KNCH01</a>
44	Betam Wind Energy Private Limited	Tranche VII	1. WPD refusing to sign PPA		<a href="#">GJDWJ01</a>
45	ReNew Wind Energy (TN) Private Limited	Tranche VII			<a href="#">GJKUB03</a>

Status of Underconstruction wind Power Projects					
Others					
S-NO	SPV/ Parent/ Holding Company (Name of Project Company/ SPD)	Bidding Scheme	Remarks	Covid Extension	*Transmission Lines Associated with RE Project
46	Sprng Vaayu Urja Private Limited	Tranche VII			<u>MPRA01</u>
47	Adani Renewable Energy Park (Gujarat) Limited	Tranche VII			<u>GJKUB02</u>
48	CLP India Private Limited	Tranche VIII			<u>GJDWJ01</u>
49	Avikiran Energy India Private Limited	Tranche VIII			<u>GJDWJ01</u>

# Details of Associated Transmission Network

Status of Under-Construction Transmission Line associated with U/C Renewable Energy Projects														
As on 30.06.20														
Substation Code	Substation	State	Owner of the Line	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
								Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing complete d (CKm)	Schedule	Revised	
Transmission network related to Solar Power Projects														
RJJOB01	Bhadla-I S/S	Rajasthan	PGCIL	Bhadla-II PS-Bhadla (PG) (Twin HTLS) (PGCIL-RTM)	D/C	400	0	130	33	22			MAR-21	Length of the line: 100 Ckm. Work progress hampered due to lockdown of the entire country due to Corona Pandemic from 22.03.2020. Work restarted.
			PGCIL	765 KV Bhadla-I S/S - Bikaner-I S/S	D/C	765	340	455	455	455	340	Jan-19	Oct-19	Commissioned
				Fatehgarh-II PS - Bhadla section (PGCIL-RTM)	D/C	765	0	497	251	79			MAR-21	Length of the line: 370 Ckm.
			RVPN	Ramgarh -Bhadla	D/C	400	320	446	446	446	314	OCT-20	AUG-20	W/O awarded to M/S SEW Hydrabad.
			TBCB	Fatehgarh PS/S - Bhadla (PG) (initially to be operated at 400 kV) (F-BTL-TBCB)	D/C	765	292	405	369	320	200	JAN-21	DEC-20	a) Project hampered due to COVID-19. b) Severe RoW. c) Delay in receipt of forest clearance.
				Bhadla IV SP - Bhadla Pooling station line (GEC-II)	D/C	220	0							
				SPP - Bhadla (PS) (GEC-II)	D/C	220	0							
			TBCB	765 kV Bhadla-I S/S - Fatehgarh-I S/S	D/C	765	292	405	369	320	200	JAN-21	DEC-20	a) Project hampered due to COVID-19. b) Severe RoW. c) Delay in receipt of forest clearance.
PGCIL	400kV Bhadla-I S/S - Bhadla (STU) S/S													
RJJOB02	Bhadla-II S/S	Rajasthan	PGCIL	400 kV Bhadla-I S/S - Bhadla-II S/S	D/C	400	0	130	31	11			MAR-21	Length of the line: 100 Ckm. Work progress hampered due to lockdown of the entire country due to Corona Pandemic from 22.03.2020. Work restarted.
			TBCB	765 kV Bhadla-II S/S - Fatehgarh-II S/S										
			PGCIL	5000 MW HVDC line from Bhadla-II S/S - M'Puram VSC S/S										
			PGCIL	LILO of both Ckts. of Ajmer - Bikaner line at Bhadla-II PS (PGCIL-RTM)	D/C	765	0	722	659	437	29		MAR-21	Work has also been affected due to lockdown of the entire country because of Corona Pandemic. Work has now restarted.
RJJAF01	Fatehgarh-I S/S	Rajasthan	TBCB	765 kV Bhadla-I S/S - Fatehgarh-I S/S	D/C	765	292	405	369	320	200	JAN-21	DEC-20	a) Project hampered due to COVID-19. b) Severe RoW. c) Delay in receipt of forest clearance.
RJJAF02	Fatehgarh-II S/S	Rajasthan	TBCB	400 kV Fathergarh-II - Jaisalmer S/S										
			TBCB	765 kV Bhadla-II S/S - Fatehgarh-II S/S	D/C	765	0	497	251	79			MAR-21	Length of the line: 370 Ckm.
			PGCIL	LILO of both Ckts. of Fatehgarh (TBCB) - Bhadla (PG) line at Fatehgarh-II PS (PGCIL-RTM)	D/C	765	0	221	96	25			MAR-21	Work has also been affected due to lockdown of the entire country because of Corona Pandemic. Work has now restarted.
			PGCIL	400 kV LILO at Fategarh II of 765 kV Bhadla-I S/S - Fatehgarh S/S										
RJJAF03	Fatehgarh-III S/S	Rajasthan												
RJBIB01	Bikaner-I S/S	Rajasthan	PGCIL	765 KV Bhadla-I S/S - Bikaner-I S/S	D/C	765	340	455	455	455	340	Jan-19	Oct-19	Commissioned
			PGCIL	765 kV Bikaner-I S/S -Moga S/S	D/C	765	734	988	988	988	734		Mar'20	Comissioned 03/2020
			TBCB	400 kV Bikaner-I S/S - Bikaner-II S/S										
			TBCB	765 kV Bikaner-I S/S -Khetri S/S										
			RVPN	LILO of 400 KV Bhadla (STU) S/S -Bikaner (STU) S/S at Bikaner-I	D/C	400	18	26	26	26	18		Jul-19	Commissioned 07/2019.
RJBIB02	Bikaner-II S/S	Rajasthan	TBCB	400 kV Bikaner-II S/S -Khetri S/S										
TBCB	400 kV Bikaner-I S/S - Bikaner-II S/S													
RJJAR01	Ramgarh-I S/S	Rajasthan	RVPN	400 kV Ramgarh -Bhadla line	D/C	400	320	446	446	446	314	OCT-20	AUG-20	W/O awarded to M/S SEW Hydrabad.
			RVPN	200 kV Akal- Jaisalmer-2 line (GEC-I)	D/C	220	112	195	192	191	56	NOV-20	SEP-20	NOA issued in favor of M/s Skipper on dated 01.06.2018.
RJJAR02	Jaisalmer-II S/S	Rajasthan	RVPN	400 kV Jaisalmer-II S/S - Bamer S/S	D/C	400	234	332	332	332	234		Jan-19	Commissioned 01/2019

Status of Under-Construction Transmission Line associated with U/C Renewable Energy Projects														
As on 30.06.20														
Substation Code	Substation	State	Owner of the Line	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
								Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised	
RJJB02	S/S	Rajasthan	RVPN	LILo at Jaisalmer-II S/S of Jaisalmer-I to Kankani S/S										
RJJAB01	Bainsda S/S	Rajasthan												
RJJOK01	Kanasar S/S	Rajasthan	RVPN											
RJJAR01	Rajmathai S/S	Rajasthan	RVPN											
RJGNV01	Sri Vijaynagar S/S	Rajasthan	RVPN											
RJBIG01	Gajnar S/S	Rajasthan	RVPN	Gajner - Chhatargarh line (GEC-I)	D/C	220	167	297	294	281	121	JAN-21	AUG-20	NOA issued on dated 05.06.18 in favor of M/s Man structural.
MPKHK01	Khandwa S/S	Madhya Pradesh	PGCIL	LILo of one ckt of Khandwa (PGCIL) - Rajgarh (PGCIL) at Chhegaon	DCDS	400	20	8	8	8		DEC-20		
			TBCB (Sterlite)	Khandwa Pool - Dhule (KTL - TBCB)	D/C	765	379	492	476	474	350	MAY-20	DEC-20	1. Objection has been raised by D.C, Dhule for traversing of line through submergence area of proposed Jamphal Dam in Maharashtra and diversion of line is requested. Work is stopped now and this force majeure event has been intimated to the concerned LTTCs. 2. In the meeting held in CEA dated 29-07-2019, it has been finalised that KTL has to re-route the line so as to divert the Dam area and the construction work of KD line has to be completed by May20 subject to the timely grant of Forest Clearance and Sec-164 approval 3. Forest clearance proposal for diverted route is pending with Nodal officer, MoEF 4. Delay due to occurrence of Force Majeure (FM) event i.e. outbreak of COVID-19 and this FM event has been intimated to all LTTCs
APKAK01	Kadapa (Cuddapah) S/S	Andhra Pradesh	PGCIL	400 kV LILo of Hindupur - Kadapa (Cuddapah) at NP Kunta PS (GEC-II)	D/C	400	18	0	0	0				
			PGCIL	400 kV LILo of Kadapa (Cuddapah) - Kolar S/C line at NP Kunta PS (GEC-II)	D/C	400	14	0	0	0				
			TBCB	400 kV Kadapa (Cuddapah)- Anathpur (SEZ) S/S										
TNTUV01	400/220 kV GIS (New) vandanam	Tamil Nadu												

Status of Under-Construction Transmission Line associated with U/C Renewable Energy Projects															
	As on 30.06.20														
Substation Code	Substation	State	Owner of the Line	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks	
								Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing complete d (CKm)	Schedule	Revised		
Transmission network related to wind Power Projects															
GJKUB01	Bhuj PS	Gujarat	GETCO	400 kV Bhachunda- Bhuj PS Line	D/C	400	220	0	0	0			MAR-21	Yet to be awarded	
			PGCIL	765 kV D/C line Khavda PS - Bhuj PS	D/C	400									
			PGCIL	765 kV D/C Bhuj PS- Bhuj II PS	D/C	400									
GJKUB02	Bhuj-II PS	Gujarat	PGCIL	765 kV D/C Bhuj-II - Lakadia	D/C	765	120								
			PGCIL	765 kV D/C Bhuj PS- Bhuj II PS	D/C	765									
GJKUB03	Bachau S/S	Gujarat	PGCIL	400 kV Lakadia S/s - Bachau S/S	D/C	400									
			GETCO	Bhachau - Radhanpur	D/C	220	340	0	0	0	0		MAR-22	Yet to award.	
GJDWJ01	Jam Khambhaliya PS (GIS)	Gujarat	PGCIL	400 kV Lakadia S/S - Jam Khambalia S/S	D/C	400									
MPRA01	Rajgarh (PG) S/S	Madhya Pradesh	PGCIL	400 kV Rajgarh S/S- Sujalpur S/S	D/C	400									
			PGCIL	400 kV Rajgarh S/S- Bhopal S/S	D/C	400									
			MPTRANSCO	Rajgarh (B) - Nalkheda (GEC)	D/C	220	144	205	191	134	26		DEC-20		
			MPTRANSCO	Rajgarh - Susner (GEC-I)	D/C	220	0	0	0	0					
TNKA02	Pugalur S/s (New)	Tamil Nadu	PGCIL	400 kV Pugalur (Existing) S/s - Pugalur (New) S/s (LILO at Karur)	D/C	400	100	138	138	138	100	JUN-20	AUG-20		
			PGCIL	400 kV Pugalur (New) S/s - Arasur S/s	D/C	400	118	162	154	146	79	JUN-20	AUG-20		
			PGCIL	400 kV Pugalur (New) S/s - Edayarpalam S/s	D/C	400	114	150	91	33	12	FEB-20	NOV-20		
			PGCIL	400 kV HVDC Line Pugalur (New) S/s - N. Trichur S/s	BIPOLE	320	364	404	378	327	122	APR-20	DEC-20		
			PGCIL	400kV Pugalur (New) S/s - THIRUVALAM S/s	D/C	400	780	1109	944	807	167	FEB-20	DEC-20		
			PGCIL	(New) S/s	BIPOLE	800	3531	4773	4772	4771	3524	AUG-20	AUG-20		
TNTI01	Thirunveli S/s	Tamil Nadu													
KEPA01	Palakkad S/s	Kerala													
MHBE01	Parli S/S	Maharashtra		LILO of KPSHEP - Kundah PH-III at Parali (400/230 kV S/S)	D/C	230	0	0	0	0				The existing LILO of KPSHEP - Kundah PH-III, 230 kv D/C line to Parali 400/230 kV S/S . And utilizing the existing	
KNCH01	Hiriyur S/s	Karnataka	PGCIL	400 kV Hiriyur S/s - Mysore S/s	D/C	400	206	565	565	565	206	DEC-19	MAY-20	Commissioned 04/20.	
				Chitradurga - Hiriyur S/S	D/C	220	78	152	142	103	56	MAR-19	DEC-19	ROW issues resolved and work is under progress.	
				Hiriyur (PG) - Hiriyur S/S	S/C	220	16	18	0	0		APR-19	DEC-19	work to be taken up.(Only stringing work to be done in the	
				Hiriyur - Mysore (GEC-II)	D/C	400	412	565	565	565	412	JAN-19	Apr'20		
				Tumkur PS - Hiriyur (GEC-II)	D/C	400	218	302	302	302	218		Sep-18	Completed	